

# CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC	DATE 03-DEC-12	F.R. # 1001950694	SERV. SUPV. Justin D Stamper
LEASE & WELL NAME KOBBLITZ 3409 #33-1H - API 15077218620000	LOCATION 33-34S-9W		COUNTY-PARISH-BLOCK Harper Kansas
DISTRICT McAlester	DRILLING CONTRACTOR RIG # Nabors 102		TYPE OF JOB Surface

SIZE & TYPE OF PLUGS	LIST-CSG-HARDWARE	MECHANICAL BARRIERS	MD	TVD	HANGER TYPES	MD	TVD
9-5/8" Top Cem Plug, Nitrile cvr, Phc	Shoe PROVIDED BY CUSTOMER						

MATERIALS FURNISHED BY BJ	LAB REPORT NO.	PHYSICAL SLURRY PROPERTIES					
		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY
WATER			8.34				20
CLASS C+2%CACL2		325	14.8	1.35	6.34	02:45	77.93
Water			8.34				35
Available Mix Water <u>500</u> Bbl.		Available Displ. Fluid <u>500</u> Bbl.		TOTAL			132.93
							49.04

HOLE			TBG-CSG-D.P.						COLLAR DEPTHS			
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE
12.25		511	8.921	9.625	36	CSG	511	511	J-55	511	467	

LAST CASING				PKR-CMT RET-BR PL-LINER				PERF. DEPTH		TOP CONN		WELL FLUID	
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
18	18	47		60	60					9.625	8RD	WATER BASED ML	8.4

DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator	RIG
35.6	BBLs	Water	8.34	150					3160	1500	RIG

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, RIG UP, SAFETY MEETING

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	3200 PSI
15:00						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
21:30						ARRIVE ON LOCATION	
22:14	3400				WATER	SAFETY MEETING	
22:20	120		4	20	WATER	TEST LINES, START WATER SPACER	
22:37	300		4	71	SLURRY	FINISH WATER, START SLURRY	
22:50	150		3	35	WATER	FINISH SLURRY, SHUT DOWN, DROP PLUG AND DISPLACE	
22:52	0					BUMP PLUG, PRESSURE TO 700 PSI	
						BLEED OFF RECEIVED .25 BBLs BACK TO TRUCK	
						FLOATS HOLDING	
						THANK YOU FOR USING BHI	
						JUSTIN STAMPER AND CREW	

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	3200	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	45	133	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	