

JOB LOG

SWIFT Services, Inc.

DATE 19 FEB 13 PAGE NO.

CUSTOMER BLUE RIDGE PET. WELL NO. LEASE LAKOTA 6-9 JOB TYPE CEMENT SURFACE PIPE TICKET NO. 24115

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								ON LOCATION
								START PIPE 8 5/8 24" RID @ 435
	0235							CIRCULATE
	0251	6 1/2	72 1/2		✓		400	MIX 300sx STD w/ 2% GEL - 3% CC
	0307	3 1/2	26 1/2		✓			DISPLACE CEMENT CIRCULATED CEMENT TO SURFACE
	0315				✓		250	SHUT WELL IN
	0320							WASH TRUCK
	0345							JOB COMPLETE
								THANKS #115
								JASON, JEFF ISAAC

JOB LOG

SWIFT Services, Inc.

DATE 14 MAR 13 PAGE NO.

CUSTOMER Blue Ridge WELL NO. 6-9 LEASE Lakota JOB TYPE 2 stage cement long string TICKET NO. 24154

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								150sks EA-2 w/ 1/4" floccs 210sks SMD w/ 1/2" floccs 5 1/2" x 15.5" casing LTD 5202' 121 joints Controlers 1,2,3,4,6,7,8,86 Baskets 84,85 DV tool, 1553' #85
	1900							on loc TRK 114
	2345							start 5 1/2" x 15.5" casing in well
15 MAR	0300							Drop ball - circulate - circulate
	0710	4	12				200	Pump 500gal mud flush
		4	20				20	Pump 20 bbl KCL flush
	0718	4 3/4	37				200	mix EA-2 cement 150sks @ 15.3ppg
								Drop 1st stage Latch down plug wash out pump & line
	0735	6 3/4					250	Displace plug
		6 3/4	110				800	
	0755	6 3/4	123				1700	Land plug Release pressure to truck - hold
	0758							Drop bomb
	0810		20					open DV tool (KCL #20)
	0814		7					Plug RH - 180sks 30sks - 20sks
	0818	6 3/4	94				275	mix SMD cement 180sks @ 11.2ppg
	0833							Drop 2nd stage plug
	0835	6 3/4					275	Displace plug
		6 3/4	23				400	- cement to surface -
	0845	6 3/4	37				1500	Land plug - close tool Release press to truck - dried up
	0850							wash truck Rock up
	0930							job complete Blaine DAN & SAAC

2nd stage
180sk mixed
20 top #
cement
to
SURFACE