



**WELL COMPLETION FORM**  
**WELL HISTORY - DESCRIPTION OF WELL & LEASE**

OPERATOR: License # \_\_\_\_\_

Name: \_\_\_\_\_

Address 1: \_\_\_\_\_

Address 2: \_\_\_\_\_

City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_ + \_\_\_\_\_

Contact Person: \_\_\_\_\_

Phone: ( \_\_\_\_\_ ) \_\_\_\_\_

CONTRACTOR: License # \_\_\_\_\_

Name: \_\_\_\_\_

Wellsite Geologist: \_\_\_\_\_

Purchaser: \_\_\_\_\_

Designate Type of Completion:

- New Well       Re-Entry       Workover
- Oil       WSW       SWD       SIOW
- Gas       D&A       ENHR       SIGW
- OG       GSW       Temp. Abd.
- CM (Coal Bed Methane)
- Cathodic       Other (Core, Expl., etc.): \_\_\_\_\_

If Workover/Re-entry: Old Well Info as follows:

Operator: \_\_\_\_\_

Well Name: \_\_\_\_\_

Original Comp. Date: \_\_\_\_\_ Original Total Depth: \_\_\_\_\_

- Deepening       Re-perf.       Conv. to ENHR       Conv. to SWD
- Conv. to GSW
- Plug Back: \_\_\_\_\_ Plug Back Total Depth \_\_\_\_\_
- Commingled      Permit #: \_\_\_\_\_
- Dual Completion      Permit #: \_\_\_\_\_
- SWD      Permit #: \_\_\_\_\_
- ENHR      Permit #: \_\_\_\_\_
- GSW      Permit #: \_\_\_\_\_

Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date
-----------------------------------	-----------------	---

API No. 15 - \_\_\_\_\_

Spot Description: \_\_\_\_\_

\_\_\_\_\_-\_\_\_\_\_-\_\_\_\_\_- Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ S. R. \_\_\_\_\_  East  West

\_\_\_\_\_ Feet from  North /  South Line of Section

\_\_\_\_\_ Feet from  East /  West Line of Section

Footages Calculated from Nearest Outside Section Corner:

- NE       NW       SE       SW

County: \_\_\_\_\_

Lease Name: \_\_\_\_\_ Well #: \_\_\_\_\_

Field Name: \_\_\_\_\_

Producing Formation: \_\_\_\_\_

Elevation: Ground: \_\_\_\_\_ Kelly Bushing: \_\_\_\_\_

Total Depth: \_\_\_\_\_ Plug Back Total Depth: \_\_\_\_\_

Amount of Surface Pipe Set and Cemented at: \_\_\_\_\_ Feet

Multiple Stage Cementing Collar Used?  Yes  No

If yes, show depth set: \_\_\_\_\_ Feet

If Alternate II completion, cement circulated from: \_\_\_\_\_

feet depth to: \_\_\_\_\_ w/ \_\_\_\_\_ sx cmt.

**Drilling Fluid Management Plan**

(Data must be collected from the Reserve Pit)

Chloride content: \_\_\_\_\_ ppm Fluid volume: \_\_\_\_\_ bbls

Dewatering method used: \_\_\_\_\_

Location of fluid disposal if hauled offsite: \_\_\_\_\_

Operator Name: \_\_\_\_\_

Lease Name: \_\_\_\_\_ License #: \_\_\_\_\_

Quarter \_\_\_\_\_ Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ S. R. \_\_\_\_\_  East  West

County: \_\_\_\_\_ Permit #: \_\_\_\_\_

**AFFIDAVIT**

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

**KCC Office Use ONLY**

- Letter of Confidentiality Received  
Date: \_\_\_\_\_
- Confidential Release Date: \_\_\_\_\_
- Wireline Log Received
- Geologist Report Received
- UIC Distribution
- ALT  I  II  III Approved by: \_\_\_\_\_ Date: \_\_\_\_\_



1154501

Operator Name: \_\_\_\_\_ Lease Name: \_\_\_\_\_ Well #: \_\_\_\_\_

Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ S. R. \_\_\_\_\_  East  West County: \_\_\_\_\_

**INSTRUCTIONS:** Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach complete copy of all Electric Wire-line Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input type="checkbox"/> No <i>(Attach Additional Sheets)</i>  Samples Sent to Geological Survey <input type="checkbox"/> Yes <input type="checkbox"/> No  Cores Taken <input type="checkbox"/> Yes <input type="checkbox"/> No Electric Log Run <input type="checkbox"/> Yes <input type="checkbox"/> No Electric Log Submitted Electronically <input type="checkbox"/> Yes <input type="checkbox"/> No <i>(If no, Submit Copy)</i>  List All E. Logs Run: _____	<input type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample  Name Top Datum
---	---

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
_____ Perforate _____ Protect Casing _____ Plug Back TD _____ Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth

TUBING RECORD:      Size: \_\_\_\_\_ Set At: \_\_\_\_\_ Packer At: \_\_\_\_\_ Liner Run:  Yes  No

Date of First, Resumed Production, SWD or ENHR. \_\_\_\_\_ Producing Method:  Flowing  Pumping  Gas Lift  Other (Explain) \_\_\_\_\_

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
-----------------------------------	-----------	---------	-------------	---------------	---------

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5)</i> <i>(Submit ACO-4)</i> <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ _____
---	---	--

802 N. Industrial Rd.  
 P.O. Box 664  
 Iola, Kansas 66749  
 Phone: (620) 365-5588

**Payless Concrete Products, Inc.**



**CONDITIONS**  
 Concrete to be delivered to the nearest accessible point over passable road under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 30 minutes per yard. A water content for strength or mix indicated. We do not assume responsibility for strength less when water is added at customer's request.  
**NOTICE TO OWNER**  
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

MR/STRACK  
 DAVID & RON WIRETYLER  
 1776 GEDRGIA RD., HUMB. 66748  
 DELTO: TANKFARM E TO 1600 S 3 M  
 TO ARIZONA COINT S 1/2MI MSD  
 STRACK#12

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
02:07:11P	WELL	10.50 yd	10.50 yd	0.00	DM 34	0.00	91100
DATE	0 Date	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
04-03-13	Today	1	10.50 yd	23779	G/vd 0.0	4.00 in	33891

**WARNING**  
 IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Water Reducers and Grates. Prolonged Contact May Cause Burns, Acid Contact With Eyes and Prolonged Contact With Skin, In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.  
 The undersigned promises to pay all costs, including reasonable attorney's fees, incurred in collecting any sums owed.  
 All accounts not paid within 30 days of delivery will bear interest at the rate of 2 1/2% per annum.  
 Not Responsible for Fracture, Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.  
 A \$35 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.  
 Excess Delivery Time Charged @ \$50/Hr.

**PROPERTY DAMAGE RELEASE**  
 (TO BE SIGNED BY DELIVERER TO BE MADE INSIDE CURB LINE)  
 Dear Customer: The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of this truck may possibly create damage to the premises and/or to the contents of your property. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc. by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not taint the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver and/or additional property which may be claimed by anyone to have arisen out of delivery of this order.  
 SIGNED \_\_\_\_\_

**Excessive Water is Detrimental to Concrete Performance**  
 H<sub>2</sub>O Added By Request/Authorized By  
 GAL X \_\_\_\_\_  
 WEIGHMASTER  
 NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.  
 SIGNED BY: *Strack #12*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
10.50	WELL	WELL (10 SACKS PER UNITY)	55.00	577.50
2.50	TRUCKING	TRUCKING CHARGE	50.00	125.00
10.50	MIX/HULL	MIXING & HAULING	25.00	262.50
RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING		965.00
LEFT PLANT	ARRIVED JOB	START UNLOADING		72.86
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		1037.86
		DELAY EXPLANATION/CYLINDER TEST TAKEN		1037.86
		TIME ALLOWED		
		TIME DUE		
		DELAY TIME		
		ADDITIONAL CHARGE 1		
		ADDITIONAL CHARGE 2		
		<b>GRAND TOTAL</b>		

1. JOB NOT READY  
 2. SLOW POUR OR PUMP  
 3. TRUCK AHEAD ON JOB  
 4. CONTRACTOR BROKE DOWN  
 5. ADDED WATER  
 6. TRUCK BROKE DOWN  
 7. ACCIDENT  
 8. CITATION  
 9. OTHER

Subtotal \$ 965.00  
 Tax @ 7.5% 72.86  
 Total \$ 1037.86  
 Day \$ 1037.86

802 N. Industrial Rd.  
 P.O. Box 664  
 Iola, Kansas 66749  
 Phone: (620) 365-5588



**Payless Concrete Products, Inc.**

CA001  
 CASH CUSTOMER

MR/STRACK  
 DAVID & RON WIRETYLER  
 1776 GEDRGIA RD., HUMB. 66748  
 DELTO: TANKFARM E TO 1600 S. 3 M  
 TO ARIZONA COUNT S 1/2MI MSD  
 STRACK#12

**CONDITIONS**  
 Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 30 minutes per yard. A water content for strength or mix indicated. We do not assume responsibility for strength less when water is added at customer's request.  
**NOTICE TO OWNER**  
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
02:07:11p	WELL	10.50 yd	10.50 yd	0.00	DM 34	0.00	91100
DATE	0 Date	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
04-03-13	Today	1	10.50 yd	23779	G/vd 0.0	4.00 in	33891

**WARNING**  
 IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Water Reducers and Grates. Prolonged Contact May Cause Burns, Acid Contact With Eyes and Prolonged Contact With Skin, In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.  
 The undersigned promises to pay all costs, including reasonable attorney's fees, incurred in collecting any sums owed.  
 All accounts not paid within 30 days of delivery will bear interest at the rate of 2 1/2% per annum.  
 Not Responsible for Fracture, Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.  
 A \$35 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.  
 Excess Delivery Time Charged @ \$50/Hr.

**PROPERTY DAMAGE RELEASE**  
 (TO BE SIGNED BY DELIVERER TO BE MADE INSIDE CURB LINE)  
 Dear Customer: The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of this truck may possibly create damage to the premises and/or to the contents of your yard. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE, relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc. by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not taint the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver and/or additional property which may be claimed by anyone to have arisen out of delivery of this order.  
 SIGNED \_\_\_\_\_

**EXCESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE**  
 H<sub>2</sub>O Added By Request/Authorized By  
 GAL X \_\_\_\_\_  
 WEIGHMASTER  
 NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.  
 SIGNED BY: *Strack #12*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
10.50	WELL	WELL (10 SACKS PER UNITY)	55.00	577.50
2.50	TRUCKING	TRUCKING CHARGE	50.00	125.00
10.50	MIX/HAUL	MIXING & HAULING	25.00	262.50
RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING		965.00
LEFT PLANT	ARRIVED JOB	START UNLOADING		72.86
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		1037.86
		DELAY TIME		1037.86
		DELAY EXPLANATION/CYLINDER TEST TAKEN		
		1. JOB NOT READY		
		2. SLOW POUR OR PUMP		
		3. TRUCK AHEAD ON JOB		
		4. CONTRACTOR BROKE DOWN		
		5. ADDED WATER		
		6. TRUCK BROKE DOWN		
		7. ACCIDENT		
		8. CITATION		
		9. OTHER		
		TIME ALLOWED		
		TIME DUE		
		GRAND TOTAL		1037.86

GRAND TOTAL 1037.86  
 ADDITIONAL CHARGE 1 \_\_\_\_\_  
 ADDITIONAL CHARGE 2 \_\_\_\_\_

DRILLERS LOG

Company: D&W Oil  
 License# 7160  
 Farm: Strack  
 Well No: 12  
 API: 15-001-30617  
 Surface Pipe: 21 ft cement with 6 sacks

Contractor: David Wrestler  
 License # 7160  
 County: ~~Wilson~~ Allen  
 Sec:35 TWP:26 Range: 18 e  
 Location:  
 Location:  
 Spot:

Started Finished

Thickness	Formation	Depth	Remarks
0-4ft	top soil	4ft	
8ft	Lime	12ft	
11ft	sandy shale	33ft	
1ft	Lime	34ft	
4ft	sandy shale	38ft	
7ft	Lime	45ft	
65ft	shale	105ft	
140ft	Lime	245ft	
182ft	shale	427ft	
31ft	Lime	458ft	
36ft	shale	494ft	
29ft	Lime	523ft	
20ft	shale	543ft	
16ft	Lime	559ft	
13ft	shale	572ft	
22ft	shale	594ft	
18ft	Lime	612ft	
8ft	shale	620ft	
4ft	Lime	624ft	
90ft	shale	714ft	
1ft	Lime	715ft	
60ft	shale	775ft	
2ft	sand	777ft	odor
52ft	shale	829ft	
13ft	oil sand	842ft	oil show
14ft	oil sand	856ft	very good bleed
14ft	brk sand	860ft	oil show
1ft	coal	861ft	
29ft	shale	890ft T.D.	
885 t.d. pipe			
890 t.d. hole			