



Confidentiality Requested:

Yes No

KANSAS CORPORATION COMMISSION 1168510
OIL & GAS CONSERVATION DIVISION

Form ACO-1

August 2013

Form must be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # _____

Name: _____

Address 1: _____

Address 2: _____

City: _____ State: _____ Zip: _____ + _____

Contact Person: _____

Phone: (_____) _____

CONTRACTOR: License # _____

Name: _____

Wellsite Geologist: _____

Purchaser: _____

Designate Type of Completion:

- New Well Re-Entry Workover
- Oil WSW SWD SIOW
- Gas D&A ENHR SIGW
- OG GSW Temp. Abd.
- CM (Coal Bed Methane)
- Cathodic Other (Core, Expl., etc.): _____

If Workover/Re-entry: Old Well Info as follows:

Operator: _____

Well Name: _____

Original Comp. Date: _____ Original Total Depth: _____

- Deepening Re-perf. Conv. to ENHR Conv. to SWD
- Plug Back Conv. to GSW Conv. to Producer
- Commingled Permit #: _____
- Dual Completion Permit #: _____
- SWD Permit #: _____
- ENHR Permit #: _____
- GSW Permit #: _____

Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date
-----------------------------------	-----------------	---

API No. 15 - _____

Spot Description: _____

_____ - _____ - _____ Sec. _____ Twp. _____ S. R. _____ East West

_____ Feet from North / South Line of Section

_____ Feet from East / West Line of Section

Footages Calculated from Nearest Outside Section Corner:

- NE NW SE SW

GPS Location: Lat: _____, Long: _____
(e.g. xx.xxxxx) (e.g. -xxx.xxxxx)

Datum: NAD27 NAD83 WGS84

County: _____

Lease Name: _____ Well #: _____

Field Name: _____

Producing Formation: _____

Elevation: Ground: _____ Kelly Bushing: _____

Total Vertical Depth: _____ Plug Back Total Depth: _____

Amount of Surface Pipe Set and Cemented at: _____ Feet

Multiple Stage Cementing Collar Used? Yes No

If yes, show depth set: _____ Feet

If Alternate II completion, cement circulated from: _____

feet depth to: _____ w/ _____ sx cmt.

Drilling Fluid Management Plan

(Data must be collected from the Reserve Pit)

Chloride content: _____ ppm Fluid volume: _____ bbls

Dewatering method used: _____

Location of fluid disposal if hauled offsite:

Operator Name: _____

Lease Name: _____ License #: _____

Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West

County: _____ Permit #: _____

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY

- Confidentiality Requested
Date: _____
- Confidential Release Date: _____
- Wireline Log Received
- Geologist Report Received
- UIC Distribution
- ALT I II III Approved by: _____ Date: _____



1168510

Operator Name: _____ Lease Name: _____ Well #: _____

Sec. _____ Twp. _____ S. R. _____ East West County: _____

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.

Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken <i>(Attach Additional Sheets)</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Log	Formation (Top), Depth and Datum	<input type="checkbox"/> Sample
Samples Sent to Geological Survey	<input type="checkbox"/> Yes <input type="checkbox"/> No	Name	Top	Datum
Cores Taken	<input type="checkbox"/> Yes <input type="checkbox"/> No			
Electric Log Run	<input type="checkbox"/> Yes <input type="checkbox"/> No			
List All E. Logs Run:				

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate				
<input type="checkbox"/> Protect Casing				
<input type="checkbox"/> Plug Back TD				
<input type="checkbox"/> Plug Off Zone				

Did you perform a hydraulic fracturing treatment on this well? Yes No *(If No, skip questions 2 and 3)*

Does the volume of the total base fluid of the hydraulic fracturing treatment exceed 350,000 gallons? Yes No *(If No, skip question 3)*

Was the hydraulic fracturing treatment information submitted to the chemical disclosure registry? Yes No *(If No, fill out Page Three of the ACO-1)*

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth

TUBING RECORD: Size: _____ Set At: _____ Packer At: _____ Liner Run: Yes No

Date of First, Resumed Production, SWD or ENHR: _____ Producing Method: Flowing Pumping Gas Lift Other *(Explain)* _____

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5)</i> <input type="checkbox"/> Other <i>(Specify)</i> _____ <input type="checkbox"/> Other <i>(Specify)</i> _____	PRODUCTION INTERVAL: _____ _____
--	---	---

Form	ACO1 - Well Completion
Operator	Linn Operating, Inc.
Well Name	SMITH 3 ATU-93
Doc ID	1168510

Tops

Name	Top	Datum
Krider	2547	KB
Winfield	2604	KB
Towanda	2664	KB
Fort Riley	2719	KB
Funston	2847	KB
Middleborg	2898	KB
Cottonwood	2966	KB
Grenola	3019	KB

JOB SUMMARY

PROJECT NUMBER TN # 187	TICKET DATE 8/3/2013
CUSTOMER REP Orlando Lozano	
EMPLOYEE NAME Jessie McClain	

COUNTY Finney	COMPANY Linn Energy	LEASE NAME Smith
Well No. 3 ATU 93	JOB TYPE Surface	

EMP NAME Jessie McClain			
Lamont Patterson			
Steve Crocker			
Devin Londagin			

Form. Name Council - Grove Type: _____
 Packer Type _____ Set At _____
 Bottom Hole Temp. _____ Pressure _____
 Retainer Depth _____ Total Depth _____

Date	Called Out	On Location	Job Started	Job Completed
	8/3/13	08/04/13	08/04/13	08/04/13
Time	15:00	1930	630	900

Type and Size	Qty	Make
Auto Fill Tube	1	IR
Insert Float Valve	1	IR
Centralizers	5	IR
Top Plug	1	IR
HEAD	1	IR
Limit clamp	1	IR
Weld-A	2	IR
Texas Pattern Guide Shoe	1	IR
Cement Basket	0	IR

Well Data	New/Used	Weight	Size	Grade	From	To	Max. Allow
Casing	New	24#	8.625"	J-55	KB	940	2000
Liner							
Liner							
Tubing							
Drill Pipe							
Open Hole			12.25"		K.B.	?	Shots/Ft.
Perforations							
Perforations							
Perforations							

Materials			
Mud Type	WBM	Density	8.9 Lb/Gal
Disp. Fluid	H2O	Density	8.33 Lb/Gal
Spacer type	BBL	10	
Spacer type	BBL		
Acid Type	Gal.		%
Acid Type	Gal.		%
Surfactant	Gal.		in
NE Agent	Gal.		in
Fluid Loss	Gal/Lb		in
Gelling Agent	Gal/Lb		in
Fric. Red.	Gal/Lb		in
MISC.	Gal/Lb		in
Perfpac Balls		Qty.	
Other			
Other			
Other			
Other			
Other			

Hours On Location		Operating Hours		Description of Job
Date	Hours	Date	Hours	
08/04/13	14.0	08/04/13	2.5	Surface
				66 bbls returned to pit
				371 ft3 / 280 sks
				0.25 bbls returned from float
Total	14.0	Total	2.5	

Pressures		
MAX	1000	AVG. 20
Average Rates in BPM		
MAX	4	AVG. 3
Cement Left in Pipe		
Feet	44	Reason SHOE JOINT

Cement Data						
Stage	Sacks	Cement	Additives	W/Rq.	Yield	Lbs/Gal
1	575	Class C	2% C.C. + 0.25#/SK. Celloflake	6.30	1.32	14.8
2						
3						
4						

Summary					
Preflush Breakdown	Type: MAXIMUM	Preflush: BBI	10.00	Type: H2O	
	Lost Returns: 0	Load & Bkdn: Gal - BBI		Pad:Bbl -Gal	
	Actual TOC surface	Excess /Return BBI	66	Calc. Disp Bbl	57
Average ISIP 5 Min.	Frac. Gradient 10 Min	Calc. TOC	Surface	Actual Disp.	57.00
	15 Min	Treatment: Gal - BBI		Disp:Bbl	
		Cement Slurry: BBI	135.0		
		Total Volume BBI	202.00		

CUSTOMER REPRESENTATIVE Orlando Lozano SIGNATURE

**Thank You For Using
O - TEX Pumping**

JOB SUMMARY

PROJECT NUMBER TN # 190	TICKET DATE 8/5/2013
CUSTOMER REP Orlando Lozano	
EMPLOYEE NAME Jessie McClain	

COUNTY Kearny	COMPANY Linn Energy	LEASE NAME Smith
Well No. 3 ATU 93	JOB TYPE Production	

EMP NAME Jessie McClain			
Jason Jones			
Steve Crocker			

Form. Name Council - Grove Type: _____
 Packer Type _____ Set At _____
 Bottom Hole Temp. _____ Pressure _____
 Retainer Depth _____ Total Depth _____

Date	Called Out	On Location	Job Started	Job Completed
	8/4/13	08/06/13	08/06/13	08/06/13
Time	1800	2300	500	700

Type and Size	Qty	Make
Auto Fill Tube	1	IR
Insert Float Valve	1	IR
Centralizers	26	IR
Top Plug	1	IR
HEAD	1	IR
Limit clamp	1	IR
Weld-A	0	IR
Guide Shoe	1	IR
Cement Basket	0	IR

Well Data							
	New/Used	Weight	Size	Grade	From	To	Max. Allow
Casing	New	15.5	6.5	J40	KB	3164	2500
Liner							
Liner							
Tubing							
Drill Pipe							
Open Hole			7.875"		K.B.		Shots/Ft.
Perforations							
Perforations							
Perforations							

Materials			
Mud Type	WBM	Density	Lb/Gal
Disp. Fluid	H2O	8.33	
Spacer type	m Silicate BBL.	35	
Spacer type	BBL.		
Acid Type	Gal.	%	
Acid Type	Gal.	%	
Surfactant	Gal.	In	
NE Agent	Gal.	In	
Fluid Loss	Gal/Lb	In	
Gelling Agent	Gal/Lb	In	
Fric. Red.	Gal/Lb	In	
MISC.	Gal/Lb	In	

Hours On Location		Operating Hours		Description of Job
Date	Hours	Date	Hours	
08/06/13	9.5	08/06/13	2.0	Production
				20 bbls returned to pit
				112 ft3 / 31 bbls
				Final pump pressure
				655 psi
				0.25 bbls returned from floats
Total	9.5	Total	2.0	

Perpac Balls _____ Qty. _____
 Other _____
 Other _____
 Other _____
 Other _____

Pressures	
MAX 1300	AVG. 100
Average Rates in BPM	
MAX 4	AVG 3
Cement Left in Pipe	
Feet 44	Reason Shoe Joint

Cement Data						
Stage	Sacks	Cement	Additives	W/Rq.	Yield	Lbs/Gal
1	205	Class C	0.2% C-41P, + 5% GYP, + 0.25M/SK. CelsoBake	23.49	3.65	10.8
2	95	Class C	2% GEL. + 0.2% C-16A, + 2% C.C.	10.4	1.90	13.0
3			DO NOT PUMP OVER 4 B.P.M. WATCH FOR CIRC. WHILE PUMPING JOB. 2 B.P.M. MIN. IF NO CIRC.			
4						

Summary			
Preflush Breakdown	Type: _____	Preflush: BBI	35.00
	MAXIMUM	Load & Bkdn: Gal - BBI	
	Lost Returns-N	Excess /Return BBI	20
	Actual TOC	Calc. TOC:	Surface
Average	Frac. Gradient	Treatment: Gal - BBI	
ISIP 5 Min.	10 Min	Cement Slurry: BBI	165.0
	15 Min	Total Volume	BBI 274.00

CUSTOMER REPRESENTATIVE *Orlando Lozano* SIGNATURE

**Thank You For Using
O - TEX Pumping**

Conservation Division
Finney State Office Building
130 S. Market, Rm. 2078
Wichita, KS 67202-3802



Phone: 316-337-6200
Fax: 316-337-6211
<http://kcc.ks.gov/>

Mark Sievers, Chairman
Thomas E. Wright, Commissioner
Shari Feist Albrecht, Commissioner

Sam Brownback, Governor

November 15, 2013

Shawn Hildreth
Linn Operating, Inc.
600 TRAVIS STE 5100
HOUSTON, TX 77002-3018

Re: ACO1
API 15-055-22224-00-00
SMITH 3 ATU-93
SE/4 Sec.30-25S-32W
Finney County, Kansas

Dear Production Department:

We are herewith requesting that the Well Completion Form ACO-1 and attached information for the subject well be held confidential for a period of two years.

Should you have any questions or need additional information regarding subject well, please contact our office.

Respectfully,
Shawn Hildreth