

# D.S. & W. Well Servicing, Inc.

1822 24th Street  
Great Bend, KS 67530

# Invoice

Date	Invoice #
6/16/2011	68640

Bill To
Carmen Schmitt, Inc. Carmen Schmitt P.O. Box 47 Great Bend, KS 67530-0047

Lease Name	Terms	Due Date
Ney Unit #1-Inj	30 Days	7/16/2011

Item	Description	Qty	Rate	Amount
Rig #23	Hess #1058-120 Double Drum Pole - #23	19.5	197.00	3,841.50T
Backhoe	Komatsu Backhoe - with operator	3	80.00	240.00
Workover Head	Workover Head	1	110.00	110.00T
Stripper Rubber	5-1/2"x2-7/8" Stripper Rubber - USED	0.5	131.05	65.53T
Solvent	Cleaning Solvent	6	5.75	34.50T
Thread Dope	Thread Dope	3	17.50	52.50T
Weight Indicator	Weight Indicator	1	55.00	55.00T

Thank You	<b>Subtotal</b>	\$4,399.03
	<b>Sales Tax (8.3%)</b>	\$345.20
	<b>Total</b>	\$4,744.23

620-793-5838 Office  
620-793-5860 Fax

<b>Balance Due</b>	\$4,744.23
--------------------	------------



# D.S.&W. WELL SERVICING, INC.

1822 24th Street  
Great Bend, KS 67530

Date: 06/16/11

Lease: Ney Unit - Plug Well

Company: Carmen Schmitt, Inc.

Well: #1-Inj

Address: P.O. Box 47, Great Bend, KS 67530-0047

Invoice #: 68640

## WELL PULLING REPORT

PULLED			EQUIPMENT	RUN		
JTS.	FT.	DESCRIPTION		JTS.	FT.	DESCRIPTION
			MUD ANCHOR			
			SEATING NIPPLE			
			WORKING BARREL			
44		2-3/8" duo-line	TUBING			
1	8	2-3/8" duo-line	TUBING SUBS			
1	6	2-3/8" duo-line	TUBING SUBS			
			STRAINER GAS ANCHOR			
			TRAVELING VALVE			
			PUMP			
			RODS			
			RODS			
			ROD SUBS			
			POLISH ROD			
			LINER			

Hess #1058-120 Double Drum Pole Rig #23, operator & crew of 2 men	19.5 hrs @	\$ 197.00	\$	3,841.50
Materials & Equipment Used: Backhoe - 3 hrs @ \$80.00			\$	240.00
Workover Head			\$	110.00
5-1/2" x 2-7/8" Stripper Rubber - USED - .5 @ \$131.05			\$	65.53
Solvent - 6 gallons @ \$5.75			\$	34.50
Thread Dope - 3 trips @ \$17.50			\$	52.50
Weight Indicator			\$	55.00
Sub-Total			\$	4,399.03
Sales Tax - Russell County 8.3%			\$	345.20
Total Due			\$	4,744.23

**06/16/11** - 3 Rig hrs - M.I.R.U. Discuss daily safety issues. Rig over to pull tubing. Un-pack well head. Tubing parted. Pull out w/6', 8' x 2-3/8" subs & 44 jts 2-3/8" duo-line tubing. Shut down.

**06/17/11** - 5 Rig hrs - Pick up fishing tools @ Kansas Fishing Tool. Drove to location. Discuss daily safety issues. Run in w/2-7/8" tubing - open ended. Tally in. Tag bad casing @ 1360' from surface. Run 1 jt tubing past bad spot - pulled 30,000# to get back up. Trip out of hole w/tubing. Wait on orders. Shut down.

**06/20/11** - 3 Backhoe hrs - Backhoe & operator to move tubing out of way, dig out iron cellar & move out of way. Dig dirt away from Braden head - re-tap Braden head. Put riser in head & cover up cellar.

**06/20/11** - 8 Rig hrs - Drove to location. Discuss daily safety issues. Break out production head. Put on working head. Run

**D.S.&W. WELL SERVICING, INC.**

Date Work  
Commenced 06/16/11

Date Work  
Completed 06/21/11

By Danny Schulz

# D.S.&W. WELL SERVICING, INC.

1822 24th Street  
Great Bend, KS 67530

Date: 06/16/11

Lease: Ney Unit - Plug Well

Company: Carmen Schmitt, Inc.

Well: #1-Inj

Address: P.O. Box 47, Great Bend, KS 67530-0047

Invoice #: 68640

## CONTINUATION SHEET #1

in w/tubing to 1340' from surface. Have backhoe dig out cellar. Hook up cement trucks. Pumped 175 sacks w/450# hulls.

Pull tubing up to 626'. Wait 1 hr. Run 6 jts to 814'. Pumped 50 sacks w/100# hulls. Pull 6 jts. Wait 2 hrs. Run 6 jts back

down to 814'. Pump 100 sacks w/CC & 250# hulls - still no circulation. Trip out w/tubing. Shut down.

06/21/11 - 3.5 Rig hrs - Drove to location. Discuss daily safety issues. Run in w/2-7/8" tubing - tag cement @ 800' from

surface. Stab stripping rubber - pull 1 jt up to 781' from surface. Wait on cement trucks. Hook up & pump 40 sacks cement

w/200# hulls - circulated good cement. Trip out w/tubing. Hook up to surface pipe - pumped 35 sacks - pressure to 150#.

Shut in surface. Top off casing. Tear down. Drive rig to yard.

Blank lined area for additional notes or entries.

# D.S. & W. Well Servicing, Inc.

Telephone (620) 587-3361 - P.O. Box 231 - Claflin, KS 67525

DAILY  
WORKOVER  
REPORT

Company Carmen Sehnitt Date 6-16, 17, 20-2011  
 Rig# 23 Lease Ney Unit Well# 1-Inv City \_\_\_\_\_  
 Section \_\_\_\_\_ Township \_\_\_\_\_ Range \_\_\_\_\_ County Russell State Ks

Qty	Special Tools / Supplies Used	Date	Operator:	HRS.
2	gal. solvent	6-16-11	Danny S	3✓
			Floor Hand: Victor S	3✓
			Floor Hand: Nathan P	3✓
			Floor Hand:	

Work Performed: MIRU, DDSI Rig over to pull tubing, Unpack well head. Tubing parted. Pull out w/ 6' 8" - 2 3/8" sub, 44 ft 2 3/8" dualine tubing. Shut down.

Qty	Special Tools / Supplies Used	Date	Operator:	HRS.
1	trip dope	6-17-11	Danny S	5✓
	weight indicator		Floor Hand: Victor S	5✓
			Floor Hand: Nathan P	5✓
			Floor Hand:	

Work Performed: Pick up fishing tools @ KFT, DTL, DDSI. Run in w/ 2 7/8" tubing - open ended. tally in. Tag and casing @ 1360' FS. Run lift tubing past bad spot - pulled 30,000# to get back up. Trip out of hole w/ tubing. Wait on orders. Shut down.

Qty	Special Tools / Supplies Used	Date	Operator:	HRS.
1	working head	6-20-11	Danny S	8✓
1	trip dope		Floor Hand: Victor S	8✓
1	used 5 1/2" x 2 7/8" stripping rubber		Floor Hand: Nathan P	8✓
2	gal solvent		Floor Hand:	

Work Performed: DTL, DDSI. Break out prod. head. Put on working head. Run in w/ tubing to 1340' FS. Have backhoe dig out cellar. Hook up cement trucks. Pumped 175 sxs w/ 450# hulls. Pull tubing up to 626'. Wait 1 hr. Run bits to 814'. Pumped 50 sxs w/ 100# hulls. Pull bits. Wait 2 hrs. Run bits back down to 814'. Pump 100 sxs w/ CC & 250# hulls - still no circulation. Trip out w/ tubing. Shut down.

# D.S. & W. Well Servicing, Inc.

Telephone (620) 587-3361 - P.O. Box 231 - Claflin, KS 67525

DAILY  
WORKOVER  
REPORT

Company Carmen Schmitt Date 6-21-2011  
 Rig# 23 Lease Ney Unit Well# 1-Inj City \_\_\_\_\_  
 Section \_\_\_\_\_ Township \_\_\_\_\_ Range \_\_\_\_\_ County Russell State Ks

Qty	Special Tools / Supplies Used	Date:	Operator:	HRS.
1	trip dope	6-21-11	Danny S	3 1/2
2	gal solvent		Floor Hand: Victor S	3 1/2
			Floor Hand: Ed E	3 1/2
			Floor Hand:	

Work Performed: DTL, DDSI, Run in w/2 7/8" tubing- tag cement @ 800' FS. Stab stripping rubber pull bit up to 781' FS. Wait on cement trucks. Hook up & pump 40 sacks cement w/ 200# hells- circulated good cement. Trip out w/ tubing. Hook up to surface pipe- pumped 35 sacks- pressure to 150#. Shut in surface. Top off casing. Tear down. Drive rig to yard.

Qty	Special Tools / Supplies Used	Date:	Operator:	HRS.
			Floor Hand:	
			Floor Hand:	
			Floor Hand:	

Work Performed: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Qty	Special Tools / Supplies Used	Date:	Operator:	HRS.
			Floor Hand:	
			Floor Hand:	
			Floor Hand:	

Work Performed: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_