



P. O. Box 466
 Ness City, KS 67560
 Off: 785-798-2300



Invoice

DATE	INVOICE #
10/18/2013	25122

BILL TO
Carmen Schmitt, Inc. P. O. Box 47 915 Harrison Great Bend, KS 67530-0047

- Acidizing
- Cement
- Tool Rental

TERMS	Well No.	Lease	County	Contractor	Well Type	Well Category	Job Purpose	Operator
Net 30	#1-33	Griebel-Miller	Rooks	DS&W Well Servi...	Oil	Development	Cement Port Collar	Don
PRICE REF.	DESCRIPTION				QTY	UM	UNIT PRICE	AMOUNT
575D	Mileage - 1 Way				50	Miles	6.00	300.00
576D-D	Pump Charge - Port Collar				1	Job	1,500.00	1,500.00
290	D-Air				2	Gallon(s)	42.00	84.00T
105	Port Collar Tool Rental With Man				1	Each	350.00	350.00T
330	Swift Multi-Density Standard (MIDCON II)				200	Sacks	17.00	3,400.00T
276	Flocele				50	Lb(s)	2.00	100.00T
581D	Service Charge Cement				200	Sacks	2.00	400.00
583D	Drayage				796.08	Ton Miles	1.00	796.08
	Subtotal							6,930.08
	Sales Tax Rooks County						6.15%	241.94
	18132.0001 750/43 "cement port collar" 2226 Fib							
We Appreciate Your Business!							Total	\$7,172.02



CHARGE TO: Carmen Schmitt
 ADDRESS:
 CITY, STATE, ZIP CODE:

TICKET 25122

PAGE 1 OF 1

SERVICE LOCATIONS 1. <u>Hays, Ks</u>	WELL/PROJECT NO. <u>1-33</u>	LEASE <u>Griebel-Miller</u>	COUNTY/PARISH <u>Rooks</u>	STATE <u>Ks</u>	CITY	DATE <u>10-18-13</u>	OWNER
2.	TICKET TYPE <input checked="" type="checkbox"/> SERVICE <input type="checkbox"/> SALES	CONTRACTOR <u>Dstc</u>	RIG NAME/NO.	SHIPPED VIA <u>CT</u>	DELIVERED TO <u>N/Zurich, Ks</u>	ORDER NO.	
3.	WELL TYPE <u>oil</u>	WELL CATEGORY <u>Wildcat</u>	JOB PURPOSE <u>Cement Port Collar</u>	WELL PERMIT NO.	WELL LOCATION		
4. REFERRAL LOCATION	INVOICE INSTRUCTIONS						

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		U/M		UNIT PRICE	AMOUNT
		LOC	ACCT	DF		QTY.	U/M				
<u>575</u>		<u>1</u>			MILEAGE #113	<u>50</u>	<u>mi</u>			<u>6.00</u>	<u>300.00</u>
<u>576 D</u>		<u>1</u>			Ramp - charge - cement Port Collar	<u>1</u>	<u>ea</u>			<u>1500.00</u>	<u>1500.00</u>
<u>290</u>		<u>1</u>			D-Air	<u>2</u>	<u>gal</u>			<u>42.00</u>	<u>84.00</u>
<u>105</u>		<u>1</u>			Port Collar Tool w/Man	<u>1</u>	<u>ea</u>			<u>350.00</u>	<u>350.00</u>
<u>330</u>		<u>2</u>			SAND - Cement	<u>200</u>	<u>SKS</u>			<u>17.00</u>	<u>3400.00</u>
<u>276</u>		<u>2</u>			Floate	<u>50</u>	<u>lbs</u>			<u>3.00</u>	<u>150.00</u>
<u>581</u>		<u>2</u>			Service Charge	<u>200</u>	<u>SKS</u>	<u>19902</u>	<u>lbs</u>	<u>2.00</u>	<u>400.00</u>
<u>583</u>		<u>2</u>			Drayage	<u>80</u>	<u>mi</u>	<u>796.08</u>	<u>TM</u>	<u>1.00</u>	<u>796.08</u>

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

x Curt Hahn
 DATE SIGNED 10-18-13 TIME SIGNED 11:00 A.M. P.M.

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS-67560
 785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL	<u>6930.08</u>
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?					
WE UNDERSTOOD AND MET YOUR NEEDS?					
OUR SERVICE WAS PERFORMED WITHOUT DELAY?					
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?					
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES <input type="checkbox"/> NO				
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND				TOTAL	<u>7172.02</u>

Rooks TAX 6.15% 241.94

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR Don Lewman APPROVAL

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 10-18-13 PAGE NO. 7

CUSTOMER Caraca Schiavelli WELL NO. 1-33 LEASE Griebel-Miller JOB TYPE Cement Port Collar TICKET NO. 25122

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	10:45					23/8	5 1/2	In loc - 200 SKS SMD cut Setup Tks
	11:00							Rig start tool & tbg Port Collar @ 1690' Tbg Vol - 6 1/2 Ann Vol - 52 1/4 } 59881 = 110 SKS
		3				C 1000		Test P.C closed - OK
						500		Open P.C - inj rate
		3						Hook to tbg
			3			-100		Start H ₂ O check
		3						Have good returns @ 3581
			95					Start SMD cut.
		3	8					@ 175 SKS have cement circ.
		3	103					Fail in 25 SKS @ 13.5 #/gal
	1330	3	5 1/2			300		Fin cut - Disp 5 1/2 BBL H ₂ O
						1000		Close P.C & Test closed - OK
								Run to Jts
			8					Rec-out Tbg
			18					2 flags - clean
	1345		25					Fin Rec-out
								Rig pull tbg & tool
	1350							Wash up & Reelcap tks
								Thanks Don, Jon & Doug
								175 SKS @ 11.2 #/gal to circ cut 25 SKS @ 13.5 #/gal fail in cut 200 SKS Total SMD cut used