

JOB SUMMARY			PROJECT NUMBER SOK 2841	TICKET DATE 07/03/13
COUNTY Sumner	State Kansas	COMPANY Bridge Exploration & Produc	CUSTOMER REP Edward Noreuill	
LEASE NAME Rizzo SWD 3204	Well No. 1-25	JOB TYPE Surface	EMPLOYEE NAME ROBERT BURRIS	

EMP NAME					
Robert Burris		0			
Mike Hall					
Cheryl Newton					
Frank Reeves					

Form. Name _____ Type: _____
Packer Type _____ Set At _____
Bottom Hole Temp. **80** Pressure _____
Retainer Depth _____ Total Depth **300**

Date	Called Out 7/3/2013	On Location 7/3/2013	Job Started 7/3/2013	Job Completed 7/3/2013
Time	04:00	07:00	10:30	12:00

Type and Size	Qty	Make
Auto Fill Tube	0	IR
Insert Float Val	0	IR
Centralizers	0	IR
Top Plug	0	IR
HEAD	0	IR
Limit clamp	0	IR
Weld-A	0	IR
Texas Pattern Guide Shoe	0	IR
Cement Basket	0	IR

	New/Used	Weight	Size	Grade	From	To	Max. Allow
Casing		24#	8 1/2"		Surface	311	1,500
Liner							
Liner							
Tubing			0				
Drill Pipe							
Open Hole			12 1/2"		Surface	294	Shots/Ft.
Perforations							
Perforations							
Perforations							

Materials			
Mud Type	WBM	Density	9 Lb/Gal
Disp. Fluid	Fresh Water	Density	8.33 Lb/Gal
Spacer type	resh Water BBL.	10	8.33
Spacer type	BBL.		
Acid Type	Gal.	%	
Acid Type	Gal.	%	
Surfactant	Gal.	In	
NE Agent	Gal.	In	
Fluid Loss	Gal/Lb	In	
Gelling Agent	Gal/Lb	In	
Fric. Red.	Gal/Lb	In	
MISC.	Gal/Lb	In	

Hours On Location		Operating Hours		Description of Job
Date	Hours	Date	Hours	
7/3	4.5	7/3	0.7	Surface
Total	4.5	Total	0.7	


Perfpac Balls _____ Qty. _____
Other _____
Other _____
Other _____
Other _____

Pressures	
MAX	1,500 PSI
AVG.	175
Average Rates in BPM	
MAX	6 BPM
AVG	3.5
Cement Left in Pipe	
Feet	47
Reason SHOE JOINT	

Cement Data			
Stage	Sacks	Cement	Additives
1	200	EX Lite Premium Plus 65	(6% Gel) 2% Calcium Chloride - 1/4pps Cello-Flake - .5% C-41P
2	100	Premium Plus (Class C)	2% Calcium Chloride - 1/4pps Cello-Flake
3	0	0	
			0 0.00 0.00 0.00

Summary			
Preflush Breakdown	Type: _____	MAXIMUM _____	1,500 PSI
	Lost Returns-N	NO/FULL	
	Actual TOC	SURFACE	
Average	Bump Plug PSI:	1,100	
ISIP	5 Min.	10 Min.	15 Min.
	Preflush:	BBI	10.00
	Load & Bkdn:	Gal - BBI	N/A
	Excess /Return	BBI	42
	Calc. TOC:		SURFACE
	Final Circ.	PSI:	300
	Cement Slurry:	BBI	90.0
	Total Volume	BBI	117.00
	Type:	Fresh Water	
	Pad:Bbl -Gal	N/A	
	Calc. Disp Bbl		17
	Actual Disp.		17.00
	Disp:Bbl		

CUSTOMER REPRESENTATIVE _____ SIGNATURE _____



Trailer Number: 36824/62485

Driver Name _____

Front Pot
LEAD

Cement 65/35 CLASS C/POZ

200 sks

CEMENT ADDITIVES

6% GEL	
2% CALCIUM	2% CALCIUM
1/4 PPS FLAKE	1/4 PPS FLAKE
.5% C-41P	

Rear Pot
TAIL

Cement CLASS C

100 sks

COMPANY: Sandridge DATE: 7/2/2013

LEASE: Rizzo SWD 3204 1-25 TICKET: SOK 2841

JOB SUMMARY			PROJECT NUMBER SOK 2869	TICKET DATE 07/10/13
COUNTY Sumner	State Oklahoma	COMPANY Sandridge Exploration & Production	CUSTOMER REP Edward Noreuil	
LEASE NAME Rizzo 3204 SWD	Well No. 1-25	JOB TYPE Production	EMPLOYEE NAME ROBERT BURRIS	

EMP NAME	Robert Burris	0			
	Mike Hall				
	Cheryl Newton				
	RICKY STEVENS				

Form. Name _____ Type: _____

Packer Type _____ Set At _____ 0 _____

Bottom Hole Temp. 140° Pressure _____

Retainer Depth _____ Total Depth 4,579'

	Called Out	On Location	Job Started	Job Completed
Date	7/10/2013	7/10/2013	7/10/2013	7/10/2013
Time	16:30	19:00	20:02	22:20

Tools and Accessories		
Type and Size	Qty	Make
Auto Fill Tube	0	IR
Insert Float Val	0	IR
Centralizers	0	IR
Top Plug	0	IR
HEAD	0	IR
Limit clamp	0	IR
Weld-A	0	IR
Texas Pattern Guide Shoe	0	IR
Cement Basket	0	IR

Well Data						
	New/Used	Weight	Size	Grade	From	To
Casing		17#	5 1/2"		Surface	4,594
Liner						
Liner						
Tubing			0			
Drill Pipe						
Open Hole			7 7/8"		Surface	4,589
Perforations						Shots/Ft.
Perforations						
Perforations						

Materials			
Mud Type	WBM	Density	9 Lb/Gal
Disp. Fluid	Fresh Water	Density	8.33 Lb/Gal
Spacer type	BARITE BBL.	15	10.00
Spacer type	BBL.		
Acid Type	Gal.		%
Acid Type	Gal.		%
Surfactant	Gal.		In
NE Agent	Gal.		In
Fluid Loss	Gal/Lb		In
Gelling Agent	Gal/Lb		In
Fric. Red.	Gal/Lb		In
MISC.	Gal/Lb		In

Hours On Location		Operating Hours		Description of Job
Date	Hours	Date	Hours	
7/10	3.3	7/10	1.2	Production
Total	3.3	Total	1.2	

Perfpac Balls _____ Qty. _____

Other _____

Other _____

Other _____

Other _____


Other _____

Pressures	
MAX	5,000 PSI
AVG.	275
Average Rates in BPM	
MAX	8 BPM
AVG	4.5
Cement Left in Pipe	
Feet	47
Reason	SHOE JOINT

Cement Data						
Stage	Sacks	Cement	Additives	W/Rq.	Yield	Lbs/Gal
1	405	50/50 POZ PREMIUM	4% Gel - 0.4% C-15 - 0.4% C-41P - 2pps Kolseal	11.56	2.07	12.00
2	245	Premium	0.4% FL-17 - 0.1% C-20 - 0.4% C-41P	8.60	1.64	13.60
3	0	0		0	0.00	0.00

Summary					
Preflush Breakdown	_____	Type: _____	Preflush: BBI	15.00	Type: 10ppg Barite Spacer
	MAXIMUM	5,000 PSI	Load & Bkdn: Gal - BBI	N/A	Pad:Bbl -Gal N/A
	Lost Returns-N	NO/FULL	Excess /Return BBI	N/A	Calc. Disp Bbl 106
	Actual TOC	SURFACE	Calc. TOC:	SURFACE	Actual Disp. 105.50
Average	Bump Plug PSI:	1.150	Final Circ. PSI:	700	Disp:Bbl _____
SIP _____	5 Min. _____	10 Min. _____	Cement Slurry: BBI	251.0	
			Total Volume BBI	371.50	

CUSTOMER REPRESENTATIVE _____ *Bruce Taylor* SIGNATURE



Trailer Number: 50298/02316

Driver Name _____

**Front Pot
LEAD**

Cement 50/50 Class H/POZ
202 sks

CEMENT ADDITIVES


4% GEL	4% GEL
.4% C-15	.4% C-15
.4% C-41P	.4% C-41P
2PPS KOL-Seal	2PPS KOL-Seal

**Rear Pot
LEAD**

Cement 50/50 Class H/POZ
203 sks

COMPANY: Sandridge DATE: 7/10/2013

LEASE: Rizzo 3204 1-25H SWD TICKET: SOK2869



Trailer Number: 87830/24223

Driver Name _____

Front Pot
TAIL

Cement CLASS H
245 sks

CEMENT ADDITIVES

	C-63
	Barite
.4% FL-17	
.1% C-20	
.5% C-41P	

Rear Pot
SPACER

Cement Barite Spacer
24 sks

COMPANY: Sandridge DATE: 7/10/2013

LEASE: RIZZO 3204 1-25 SWD TICKET: SOK 2869



BASIN SERVICES, LLC
 P O BOX 4268
 ABILENE, TX 79608-4268
 Phone # (325)690-0053
 Fax # (325)698-0055

TICKET

TICKET NUMBER: WY-41-1
 TICKET DATE: 06/04/2013

SANDRIDGE ENERGY
 123 ROBERT S KERR AVE
 OKLAHOMA CITY, OK 73102-6406

YARD: WY WAYNOKA OK
 LEASE: Rizzo
 WELL#: 3204 1-25 SWD
 RIG #: Pistol 7
 Co/St: SUMNER, KS

DESCRIPTION	QUANTITY	RATE	AMOUNT
6/4/2013 DRILLED 30" CONDUCTOR HOLE			
6/4/2013 20" CONDUCTOR PIPE (.250 WALL)			
6/4/2013 DRILL & INSTALL 6' X 6' CELLAR TINHORN			
6/4/2013 6' X 6' CELLAR TINHORN WITH PROTECTIVE RING			
6/4/2013 DRILLED 20" RATHOLE (PER FOOT)			
6/4/2013 16" CONDUCTOR PIPE (.250 WALL)			
6/4/2013 DRILLED 20" MOUSE HOLE (PER FOOT)			
6/4/2013 MOBILIZATION OF EQUIPMENT & ROAD PERMITTING FEE			
6/4/2013 WELDING SERVICES FOR PIPE & LIDS			
6/4/2013 PROVIDED EQUIPMENT & LABOR TO ASSIST IN PUMPING CONCRETE			
6/4/2013 PROVIDED METAL LIDS (1 FOR CONDUCTOR & 2 FOR MOUSEHOLE PIPE)			
6/4/2013 10 SACK GROUT			
6/4/2013 TAXABLE ITEMS			4,020.00
6/4/2013 BID + TAXABLE ITEMS			10,130.00
		Sub Total:	14,150.00
		Tax SUMNER COUNTY (6.8 %):	273.36
		TICKET TOTAL:	<u>\$ 14,423.36</u>

I, the undersigned, acknowledge the acceptance of the above listed goods and/or services.

Approved Signature _____

AFE Number: DC 12967
 Well Name: Rizzo 3204 1-25 SWD
 Code: 850.010
 Amount: \$ 14,423.36
 Co. Man: Stanley | John | Emil
 Co. Man Sig.: [Signature]
 Notes: _____