



PostRock
Energy Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

TICKET NUMBER **8102**
FIELD TICKET REF # _____
FOREMAN Nathan Gahman
AFE D13146
SSI _____
API 15-133-27697-00-00

**TREATMENT REPORT
& FIELD TICKET CEMENT**

DATE	WELL NAME & NUMBER				SECTION	TOWNSHIP	RANGE	COUNTY
7-23-13	Paff, Jerald L. 2-2				2	30S	17E	Neosho
FOREMAN/ OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE	
Nathan Gahman	6:00	11:00		905575		5	N.G.	
Mik Clines	6:30	11:06		903142	932895	4.5	M.C.	

JOB TYPE Long String HOLE SIZE 7 7/8 HOLE DEPTH 1081 CASING SIZE & WEIGHT 5 1/2, 14#
 CASING DEPTH 1026.23 DRILL PIPE _____ TUBING _____ OTHER Bus Jones rig
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT IN CASING 0
 DISPLACEMENT 26.3 DISPLACEMENT PSI 450 MIX PSI _____ RATE 4.0

REMARKS: On location at 8:00. Ready to run casing at 8:30
Washed in final 15', Ready to cement at 9:30. See
COWS ticket for cement job details. Good circulation
at all times. Good cement return to pit. Great oil
show. No top off needed.

ACCOUNT CODE	QUANTITY OR UNITS	DESCRIPTION OF SERVICE OR PRODUCT	TOTAL AMOUNT
905575	1	Foreman Pickup	
		Cement Pump Truck	
		Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
903142	1	Casing Truck	
932895	1	Casing Trailer	
	1026.23	Casing	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	—	Frac Baffles	
		Portland Cement	
		CSA-122 Sodium Silicate	
		CGL-115 Cement Fluid Loss	
	6 sks	Premium Gel	
		Cal Chloride	
		City Water	
		Chemthix-P Thixotropic	
		KOL Seal	
	1 sk	Colton Seed Hulls	



149 RD 25 – Elk City, KS 67344
 (620) 332-7637 – Gus' Cell
 (620) 642-6315 - Office

Job Sheet

AFE D13153

Date: 7-23-13	Start Time:	Finish Time:	Total Time: 6hr min
---------------	-------------	--------------	---------------------

Company: Post-Rock Lease: Pull
 Well #: 2-2

<input checked="" type="checkbox"/> New Well	<input checked="" type="checkbox"/> Kansas	County Name:	<input type="checkbox"/> Rig 1
<input type="checkbox"/> Old Well	<input type="checkbox"/> Oklahoma	moosho	<input checked="" type="checkbox"/> Rig 3
			<input type="checkbox"/> Rig 2
			<input type="checkbox"/> Gus

Work Performed

<input checked="" type="checkbox"/> Ran casing 5/2	<input checked="" type="checkbox"/> Casing tong x 1	<input type="checkbox"/> Pump truck
<input type="checkbox"/> Pulled rods out	<input type="checkbox"/> Pump change	
<input type="checkbox"/> Ran rods in	<input type="checkbox"/> Fishing job/Tool charge	<input type="checkbox"/> Delivery truck
<input type="checkbox"/> Pulled tubing out	<input type="checkbox"/> Replaced tubing joints	
<input type="checkbox"/> Ran tubing in	<input type="checkbox"/> Tong charge x	<input type="checkbox"/> Mud Pump
<input type="checkbox"/> Stripping job	<input type="checkbox"/> Swabed	<input type="checkbox"/> Power swivel

Job Description: Drive to loc Rig up Run in 5/2 casing Recip while cementing Land clear Rig down

Parts Used

Supplied by G.J.

<input type="checkbox"/> Swab cups	<input type="checkbox"/> Tubing subs	<input type="checkbox"/> Rod boxes
<input type="checkbox"/> Rod subs	<input type="checkbox"/> Tubing collars	<input type="checkbox"/> Drill bits
<input type="checkbox"/> Other		

Paff, Jerald L. 2-2

Pipe #	Joint Length	Running Total - NO threads	Baffle Location	PostRock Energy- Casing Tally Sheet
1	42.42	42.17		Date: 7/23/13
2	42.44	84.36		Well Name & #: Paff 2-2
3	42.48	126.59		Township & Range: 30S-17E
4	42.48	168.82		County/State: Neosho/KS
5	44.51	213.08		AFE#: D13146
6	44.51	257.34		API# 15-133-27697-00-00
7	44.55	301.64		Comments:
8	44.54	345.93		Projected TD- 1060'
9	44.53	390.21		Avoid Collars 920-956
10	44.55	434.51		Joints are numbered in Yellow
11	44.52	478.78		
12	44.53	523.06		Subs are in orange
13	44.54	570.35		
14	44.55	611.65		
15	44.56	655.96		
16	44.53	700.24		
17	44.53	744.52		Added these subs for
18	44.52	788.79		flexibility to adjust to actual TD
19	44.53	833.07		
20	44.52	877.34		Trailer# 932895
21	42.56	919.65		
22	42.5	961.9		Driller TD - 1057
23	42.53	1004.18		Log Bottom - 1081.10
24	42.5	1046.43		Casing Tally - 1076.23
25	15.02	1061.2		No Baffles
26	10.2	1071.15		Centralizers per SOP
27	5.33	1076.23		
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				

PostRock Energy Corp.