



TRILOBITE TESTING INC.

1515 Commerce Parkway • Hays, Kansas 67601

Test Ticket

NO. 51832

Well Name & No. Bookstore #3 Test No. 4 Date 12-19-13
 Company Jones Oil LLC. Elevation 1963 KB 1958 GL
 Address 112 N. Gray St. St. John, KS 67576-1923
 Co. Rep / Geo. Keaton Jones / Jeff Burke Rig Petromack #2
 Location: Sec. Z Twp. 24s. Rge. 14w. Co. Stafford State KS

Interval Tested 3775-3830 Zone Tested Lansing "J,K"
 Anchor Length 55' Drill Pipe Run 3653 Mud Wt. 9.2
 Top Packer Depth 3770 Drill Collars Run 117 Vis 54
 Bottom Packer Depth 3775 Wt. Pipe Run ∅ WL 10.2
 Total Depth 3830 Chlorides 8000 ppm System LCM ∅
 Blow Description IF: Weak blow. Surf - 1/2" ISI: No blow.
FF: Weak blow. Surf. - Dead @ 10 min. FSI: No blow.

Rec	Feet of	%gas	%oil	%water	%mud
<u>50</u>	<u>0 spkd M</u>	<u><1</u>		<u>99</u>	
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 50 BHT 103 Gravity N/C API RW N/C @ N/C °F Chlorides 8000 ppm

(A) Initial Hydrostatic <u>2014</u>	<input checked="" type="checkbox"/> Test	T-On Location <u>0245</u>
(B) First Initial Flow <u>26</u>	<input checked="" type="checkbox"/> Jars	T-Started <u>0251</u>
(C) First Final Flow <u>31</u>	<input checked="" type="checkbox"/> Safety Joint	T-Open <u>0429</u>
(D) Initial Shut-In <u>80</u>	<input type="checkbox"/> Circ Sub	T-Pulled <u>0713</u>
(E) Second Initial Flow <u>35</u>	<input type="checkbox"/> Hourly Standby	T-Out <u>0852</u>
(F) Second Final Flow <u>37</u>	<input checked="" type="checkbox"/> Mileage <u>52</u>	Comments _____
(G) Final Shut-In <u>64</u>	<input type="checkbox"/> Sampler	_____
(H) Final Hydrostatic <u>1876</u>	<input type="checkbox"/> Straddle	<input type="checkbox"/> Ruined Shale Packer
Initial Open <u>30</u>	<input type="checkbox"/> Shale Packer	<input type="checkbox"/> Ruined Packer
Initial Shut-In <u>45</u>	<input type="checkbox"/> Extra Packer	<input type="checkbox"/> Extra Copies
Final Flow <u>30</u>	<input type="checkbox"/> Extra Recorder	Sub Total _____
Final Shut-In <u>45</u>	<input type="checkbox"/> Day Standby	Total _____
	<input type="checkbox"/> Accessibility	MP/DST Disc't _____
	Sub Total _____	

Approved By _____ Our Representative Ryan Reynolds
 Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.