



TRILOBITE TESTING INC.

1515 Commerce Parkway • Hays, Kansas 67601

Test Ticket

NO. 51000

Well Name & No. Jones Oil LLC Test No. 6 Date 12-20-13
 Company Bookstore #3 Elevation 1963 KB 1958 GL
 Address 112 N. Gray St. St. John, KS 67576-1923
 Co. Rep/Geo. Heaton Jones/Jeff Burke Rig Petromark #2
 Location: Sec. 2 Twp. 21w. Rge. 14s. Co. Stafford State KS

Interval Tested 3958-4010 Zone Tested Mississippi
 Anchor Length 52 Drill Pipe Run 3841 Mud Wt. 9.4
 Top Packer Depth 3953 Drill Collars Run 117 Vis 54
 Bottom Packer Depth 3958 Wt. Pipe Run Ø WL 10.8
 Total Depth 4010 Chlorides 10000 ppm System LCM Ø
 Blow Description IF: Weak blow, surf. - 1" FSI: No blow.
FF: Weak blow. 1/4" - dead @ 20min. FSI: No blow.

Rec	Feet of	%gas	%oil	%water	%mud
<u>15</u>	<u>VSLI OLM</u>	<u>Trc</u>		<u>99+</u>	
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 15 BHT Gravity N/C API RW N/C @ N/C F Chlorides 10000 ppm

(A) Initial Hydrostatic <u>2089</u>	<input checked="" type="checkbox"/> Test	T-On Location <u>1800</u>
(B) First Initial Flow <u>25</u>	<input checked="" type="checkbox"/> Jars	T-Started <u>1820</u>
(C) First Final Flow <u>35</u>	<input checked="" type="checkbox"/> Safety Joint	T-Open <u>2014</u>
(D) Initial Shut-In <u>271</u>	<input type="checkbox"/> Circ Sub	T-Pulled <u>2305</u>
(E) Second Initial Flow <u>42</u>	<input type="checkbox"/> Hourly Standby	T-Out <u>0042</u>
(F) Second Final Flow <u>47</u>	<input checked="" type="checkbox"/> Mileage <u>52</u>	Comments _____
(G) Final Shut-In <u>112</u>	<input type="checkbox"/> Sampler	<input type="checkbox"/> Ruined Shale Packer
(H) Final Hydrostatic <u>2006</u>	<input type="checkbox"/> Straddle	<input type="checkbox"/> Ruined Packer
Initial Open <u>30</u>	<input type="checkbox"/> Shale Packer	<input type="checkbox"/> Extra Copies
Initial Shut-In <u>45</u>	<input type="checkbox"/> Extra Packer	Sub Total _____
Final Flow <u>30</u>	<input type="checkbox"/> Extra Recorder	Total _____
Final Shut-In <u>45</u>	<input type="checkbox"/> Day Standby	MP/DST Disc't _____
	<input type="checkbox"/> Accessibility	
	Sub Total _____	

Approved By _____ Our Representative Ryan Reynolds
 Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.