

**ORIGINAL**



**OILWELL CEMENTERS, INC**

P.O. BOX 510 - PHONE (580) 229 - 1776  
HEALDTON, OKLAHOMA 73438

P.O. NO. \_\_\_\_\_  
DATE 9/10/2013

**MCCANN OIL CO. 1613 W. 6TH BARTLESVILLE, OKLAHOMA 74003**

NAME OF COMPANY \_\_\_\_\_ MAILING ADDRESS \_\_\_\_\_

WELL OWNER \_\_\_\_\_ MAILING ADDRESS \_\_\_\_\_

**MARK MCCANN**

NAME OF CONTRACTOR \_\_\_\_\_ MAILING ADDRESS \_\_\_\_\_

TERMS: Accounts Due and Payable Upon Receipt. 1.5% (18% per yr) Finance charge Added to Accounts 30 Days Past Due.

Well owner or his Representative

FARM \_\_\_\_\_ DEARMOND \_\_\_\_\_ WELL NO. M-12  
COUNTY \_\_\_\_\_ SEC \_\_\_\_\_ TWN \_\_\_\_\_ RGE \_\_\_\_\_

KIND OF JOB \_\_\_\_\_ LONGSTRING

SIZE OF PIPE 4 1/2" SIZE OF HOLE 6 3/4"

DEPTH OF \_\_\_\_\_ DEPTH \_\_\_\_\_  
WELL 1015 WELL CEMENTED 1015 PLUG STOPPED 1015

KIND OF CEMENT \_\_\_\_\_ REG, 10% SALT, 1/4# FLOCELE

ASH MIX \_\_\_\_\_

AMOUNT \_\_\_\_\_ 160 SKS W/ 35% EXCESS

PRESSURE \_\_\_\_\_ MAXIMUM 1200 MINIMUM 300

TIME OUT \_\_\_\_\_ 8:00AM ON LOC 10:00AM

JOB STARTED \_\_\_\_\_ 11:00AM COMPLETE 11:32AM

TYPE FLOATING EQUIPMENT \_\_\_\_\_

PRICE REF. NO. 1 @ \$600.00 \$600.00

FEET @ \$0.25 \$0.00

158 TRUCK MILES @ \$4.00 \$632.00

53 PICKUP MILES @ \$2.00 \$106.00

CONN. OVER 6 FT. @ \$650.00 \$0.00

EXTRA HRS ON LOC. @ \$250.00 \$0.00

PLUG CONTAINER @ \$0.00 \$0.00

@ \$0.00 \$0.00

@ \$0.00 \$0.00

@ \$0.00 \$0.00

PUMP TRUCK CHARGES \$1,338.00

| TRUCK NO.  | 241 | BULK CEMENT     |         |                 |
|------------|-----|-----------------|---------|-----------------|
| CEMENT     | 160 | SACKS @         | \$11.50 | \$1,840.00      |
| ASH MIX    |     | SACKS @         | \$12.00 | \$0.00          |
| % GEL      |     | SACKS @         |         | \$0.00          |
|            |     | CACL @          | \$0.60  | \$0.00          |
| 50         |     | FLO SEAL @      | \$2.50  | \$125.00        |
| 700        |     | SALT @          | \$0.50  | \$350.00        |
|            |     | FLA @           | \$9.25  | \$0.00          |
| 1          |     | TRP-TWP @       | \$65.00 | \$65.00         |
|            |     | GUIDE SHOE @    |         | \$0.00          |
|            |     | FLOAT SHOE @    |         | \$0.00          |
|            |     | FLOAT COLLAR @  |         | \$0.00          |
|            |     | INSERT FLOAT @  |         | \$0.00          |
|            |     | CENTRALIZERS @  |         | \$0.00          |
|            |     | BASKETS @       |         | \$0.00          |
|            |     | MUDD FLUSH @    | \$1.00  | \$0.00          |
|            |     | KCL @           | \$40.00 | \$0.00          |
|            |     | AFU KIT @       | \$60.00 | \$0.00          |
|            |     | SAND @          | \$0.50  | \$0.00          |
|            |     | THREAD LOCK @   | \$60.00 | \$0.00          |
|            |     | @               |         | \$0.00          |
| \$0.00     |     | MATERIAL COST   |         | \$2,380.00      |
| \$0.00     |     | OKLA. SALE TAX  |         | \$0.00          |
| \$0.00     |     | COUNTY SALE TAX |         | \$0.00          |
| \$0.00     |     | DUMPING CHARGE  | 160     | \$4.00 \$640.00 |
| \$1,338.00 |     | TOTAL MATERIALS |         | \$3,020.00      |

|              |            |
|--------------|------------|
| PUMP TRUCK   | \$1,338.00 |
| Sub Total    | \$4,358.00 |
| Discount 10% | \$435.80   |
| TOTAL        | \$3,922.20 |

TRUCK NO. 223 CEMENTER M. HOLDERFIELD HELPER: D. HEINE/D. CHACE/C. GARNER

REMARKS: BREAK CIRC., MIX AND PUMP 160 SKS REG CEMENT, WASH PUMP AND LINES, RELEASE PLUG. DISPLACE W/ 17 BBLs F/W. BUMPED PLUG, FLOAT HELD.

CK # 3975

INVOICE NO. 30417