



CHARGE TO: American Warrior  
 ADDRESS:  
 CITY, STATE, ZIP CODE:

TICKET 26015

PAGE 1 OF 2

SERVICE LOCATIONS 1. Lexington KS WELL/PROJECT NO. 9-28 LEASE Congdon COUNTY/PARISH Finney STATE KS CITY Garden City DATE 20 Jun 14 OWNER  
 2. TICKET TYPE  SERVICE  SALES CONTRACTOR DUKE RIG NAME/NO. S SHIPPED VIA ET DELIVERED TO location ORDER NO.  
 3. WELL TYPE oil WELL CATEGORY Development JOB PURPOSE cement long string WELL PERMIT NO. WELL LOCATION 28-23-32  
 4. REFERRAL LOCATION INVOICE INSTRUCTIONS

| PRICE REFERENCE | SECONDARY REFERENCE/<br>PART NUMBER | ACCOUNTING |      |    | DESCRIPTION                    | QTY.  |    | U/M |    | UNIT PRICE | AMOUNT  |
|-----------------|-------------------------------------|------------|------|----|--------------------------------|-------|----|-----|----|------------|---------|
|                 |                                     | LOC        | ACCT | DF |                                |       |    |     |    |            |         |
| 575             |                                     | 1          |      |    | MILEAGE TRK 114                | 90    | mi |     |    | 6.00       | 540.00  |
| 578             |                                     | 1          |      |    | Pump Charge                    | 1     | ea |     |    | 1500.00    | 1500.00 |
| 402             |                                     | 1          |      |    | Centralizer                    | 5 1/2 | in | 9   | ea | 70.00      | 630.00  |
| 403             |                                     | 1          |      |    | Cement Basket                  | 5 1/2 | in | 2   | ea | 300.00     | 600.00  |
| 406             |                                     | 1          |      |    | Latch down plug & baffle       | 5 1/2 | in | 1   | ea | 275.00     | 275.00  |
| 407             |                                     | 1          |      |    | Insert float shoe w/ AUTO FILL | 5 1/2 | in | 1   | ea | 375.00     | 375.00  |

**LEGAL TERMS:** Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X  
 DATE SIGNED \_\_\_\_\_ TIME SIGNED \_\_\_\_\_  A.M.  P.M.  
13 15

REMIT PAYMENT TO:  
 SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

| SURVEY  | AGREE | UN-DECIDED | DIS-AGREE | PAGE TOTAL      | AMOUNT    |
|---|-------|------------|-----------|-----------------|-----------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?  |       |            |           | 1               | 3850.00   |
| WE UNDERSTOOD AND MET YOUR NEEDS?   |       |            |           | 2               | 5972.50   |
| OUR SERVICE WAS PERFORMED WITHOUT DELAY?  |       |            |           | subtotal        | 9822.50   |
| WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?                        |       |            |           | Finney TAX 7.3% | 487.46    |
| ARE YOU SATISFIED WITH OUR SERVICE?<br><input type="checkbox"/> YES <input type="checkbox"/> NO |       |            |           | TOTAL           | 10,379.59 |
| <input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND                                       |       |            |           |                 |           |

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR \_\_\_\_\_ APPROVAL Rebill

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 20 Jun 19 PAGE NO.

CUSTOMER American Warrior WELL NO. 9-28 LEASE Congdon JOB TYPE cement long string TICKET NO. 26015

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS |   | PRESSURE (PSI) |        | DESCRIPTION OF OPERATION AND MATERIALS   |
|-----------|------|------------|--------------------|-------|---|----------------|--------|--|
|           |      |            |                    | T     | C | TUBING         | CASING |  |
|           |      |            |                    |       |   |                |        | 175 sks EA-2 cement w/ 1/2" floater<br>116 jts 5 1/2" x 15.5# casing 4895'<br>shoejt 20.75'<br>Centralizes<br>Basket |
|           | 0800 |            |                    |       |   |                |        | on loc TRK 114   |
|           | 0905 |            |                    |       |   |                |        | start 5 1/2" x 15.5# casing in well  |
|           | 1105 |            |                    |       |   |                |        | Drop ball - circulate  |
|           | 1130 | 3 1/2      | 12                 |       |   |                | 200    | Pump 500 gal mud flush   |
|           |      | 3 1/2      | 20                 |       |   |                | 200    | Pump 20 bbl KCl flush  |
|           |      |            | 7                  |       |   |                |        | Plug RH - MH 30sk - 20sk   |
|           | 1145 | 3 1/2      | 35                 |       |   |                | 200    | mix EA-2 cement 125sk @ 15.3ppg  |
|           | 1200 |            |                    |       |   |                |        | Drop latch down plug<br>wash out Pump & line   |
|           | 1205 | 6 1/2      |                    |       |   |                | 200    | Displace plug  |
|           |      | 6 1/2      | 100                |       |   |                | 750    |  |
|           | 1230 | 6 1/2      | 116                |       |   |                | 1500   | hand plug  |
|           | 1233 |            |                    |       |   |                |        | Release pressure to truck - dried up   |
|           | 1235 |            |                    |       |   |                |        | wash truck<br><br>Rack up  |
|           | 1310 |            |                    |       |   |                |        | job complete<br>Flint, Blaine, & Inaac   |



PO Box 466  
Ness City, KS 67560  
Off: 785-798-2300

TICKET CONTINUATION

TICKET No. 26015

CUSTOMER American Warrior WELL Longdon 9-28 DATE 20 Jan 14 PAGE 2 OF 2

| PRICE REFERENCE | SECONDARY REFERENCE/<br>PART NUMBER | ACCOUNTING |      |    | TIME | DESCRIPTION                 | QTY.  |       | U/M             |                  | UNIT PRICE | AMOUNT  |
|-----------------|-------------------------------------|------------|------|----|------|-----------------------------|-------|-------|-----------------|------------------|------------|---------|
|                 |                                     | LOG        | ACCT | DF |      |                             | QTY.  | U/M   | QTY.            | U/M              |            |         |
| 325             |                                     | 1          |      |    |      | STANDARD cement (P.O. 82-2) | 175   | sk    |                 |                  | 14.50      | 2537.50 |
| 294             |                                     | 1          |      |    |      | calseal                     | 800   | lb    | 8               | sk               | 35.00      | 280.00  |
| 283             |                                     | 1          |      |    |      | salt                        | 900   | lb    |                 |                  | 0.20       | 180.00  |
| 292             |                                     | 1          |      |    |      | halad-322                   | 125   | lb    |                 |                  | 8.00       | 1000.00 |
| 276             |                                     | 1          |      |    |      | flocel                      | 50    | lb    |                 |                  | 2.50       | 125.00  |
| 281             |                                     |            |      |    |      | mud flush                   | 500   | gal   |                 |                  | 1.25       | 625.00  |
| 221             |                                     |            |      |    |      | KCh liquid                  | 2     | gal   |                 |                  | 25.00      | 50.00   |
| 581             |                                     | 1          |      |    |      | SERVICE CHARGE              | 175   |       |                 |                  | 2.00       | 350.00  |
| 583             |                                     | 1          |      |    |      | MILEAGE CHARGE              | 18325 | 17444 | LOADED MILES 90 | TON MILES 824.63 | 1.00       | 824.63  |

CONTINUATION TOTAL 5972.13

ite 1-11-14 District 81 Ticket No. 53054  
 Company Amesco Warrior Rig \_\_\_\_\_  
 Lease Condon Well No. 9-25  
 County Ft. Morgan State KS  
 Location \_\_\_\_\_ Field \_\_\_\_\_

CASING DATA: Conductor  PTA  Squeeze  Misc   
 Surface  Intermediate  Production  Liner   
 Size 8 5/8 Type J-55 Weight 24# Collar \_\_\_\_\_

Casing Depths: Top \_\_\_\_\_ Bottom 1156'

Drill Pipe: Size \_\_\_\_\_ Weight \_\_\_\_\_ Collars \_\_\_\_\_  
 Open Hole: Size 12 1/4 T.D. \_\_\_\_\_ ft. P.B. to \_\_\_\_\_ ft.

CAPACITY FACTORS:

Casing: Bbbs/Lin. ft. .1637 Lin. ft./Bbl. \_\_\_\_\_  
 Open Holes: Bbbs/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_  
 Drill Pipe: Bbbs/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_  
 Annulus: Bbbs/Lin. ft. .0735 Lin. ft./Bbl. 13.6037  
 Bbbs/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_

Perforations: From \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Amt. \_\_\_\_\_

COMPANY REPRESENTATIVE Kenneth M. Jones

CEMENT DATA:

Spacer Type: H2O 10661  
 Amt. \_\_\_\_\_ Sks Yield \_\_\_\_\_ ft<sup>3</sup>/sk Density \_\_\_\_\_ PPG \_\_\_\_\_

LEAD: Pump Time \_\_\_\_\_ hrs. Type Class A 15/35  
62 gal 32cc 1/4 fl oz seal Excess \_\_\_\_\_  
 Amt. 400 Sks Yield 1.97 ft<sup>3</sup>/sk Density 12.4 PPG \_\_\_\_\_

TAIL: Pump Time \_\_\_\_\_ hrs. Type Class A  
32cc 1/4 fl oz seal Excess \_\_\_\_\_  
 Amt. 200 Sks Yield 1.18 ft<sup>3</sup>/sk Density 15.6 PPG \_\_\_\_\_

WATER: Lead 10.9 gals/sk Tail 5.3 gals/sk Total 130 Bbbs.

Pump Trucks Used 531-541  
 Bulk Equip. 565-542  
470-467

Float Equip: Manufacturer wrothertford  
 Shoe: Type Guide shoe Depth 1156'  
 Float: Type AFV Float Valve Depth 1113.74  
 Centralizers: Quantity 3 Plugs Top 1 Btm. \_\_\_\_\_  
 Stage Collars \_\_\_\_\_  
 Special Equip. \_\_\_\_\_  
 Disp. Fluid Type H2O Amt. 71 Bbbs. Weight 5.74 PPG \_\_\_\_\_  
 Mud Type \_\_\_\_\_ Weight \_\_\_\_\_ PPG \_\_\_\_\_

CEMENTER Alto E.

| TIME   | PRESSURES PSI |                   | FLUID PUMPED DATA |             |                        | REMARKS                        |
|--------|---------------|-------------------|-------------------|-------------|------------------------|--------------------------------|
|        | AM/PM         | DRILL PIPE CASING | ANNULUS           | TOTAL FLUID | Pumped Per Time Period |                                |
| 6:00am |               |                   |                   |             |                        | Get to location spot equipment |
| 6:30   |               |                   |                   |             |                        | Big up                         |
| 8:45   |               |                   |                   |             |                        | Run float                      |
| 9:15   |               |                   |                   |             |                        | Soft meeting                   |
| 9:20   |               |                   |                   |             |                        | Pressure Test                  |
| 9:35   |               | 70                |                   | 10          |                        | start spacer                   |
| 9:35   |               | 150               |                   | 176.4       |                        | Pump lead cement               |
| 9:50   |               | 200               |                   | 192.4       |                        | Run Tail cement                |
| 10:10  |               | 0                 |                   |             |                        | Release Plug                   |
| 10:12  |               | 150               |                   |             | 4                      | start pumping Displacement     |
| 10:16  |               | 180               |                   | 222.4       |                        | 30                             |
| 10:20  |               | 300               |                   | 232.4       |                        | 40                             |
| 10:32  |               | 400               |                   | 242.4       |                        | 50                             |
| 10:37  |               | 470               |                   | 252.4       | 7-4                    | 60 slow down to 4 bpm          |
| 10:25  |               | 400               |                   | 262.4       | 4                      | 70                             |
| 10:27  |               | 430               |                   | 263.4       | 4                      | 71 Run Plug 430psi to 850psi   |
|        |               |                   |                   |             |                        | 7611 of cement back            |