

**R.J. Enterprise
22082 NE Neosho RD
Garnett, KS 66032**

Monroe 7-A

Start 12-3-2013

Finish 12-4-2013

2	soil	2
3	clay/rock	5
13	lime	18
49	shale	67
7	lime	74
23	shale	97
8	lime	105
6	shale	111
43	lime	154
9	shale	163
16	lime	179
7	shale	186
20	lime	206
176	shale	382
18	lime	400
58	shale	458
33	lime	491
27	shale	518
18	lime	536
5	shale	541
10	lime	551
10	shale	561
4	lime	565
183	shale	748

set 20' 7"

Dry hole

Plugged 12-4-2013

Ran 725' 11" pumped in 12 sxs

Pulled up to 500' pumped in 12sxs

Pulled up to 250' pumped in 24sxs

Brought cement to surface 48sxs total

T.D.