INVOICE

A CHE	
SERVICES	
580-254-3216 Woodward, OK	

DATE	INVOICE #
12/5/2013	4422

BILL TO

SANDRIDGE ENERGY, INC. ATTN: PURCHASING MANAGER 123 ROBERT S. KERR AVENUE OKLAHOMA CITY, OK 73102 REMIT TO

EDGE SERVICES, INC. PO BOX 609 WOODWARD, OK 73802

					T
COUNTY	STARTING D	WORK ORDER	RIG NUMBER	LEASE NAME	Terms
FORD, KS	12/2/2013	3391	HORIZON 5	MAXWELL 2624 1-27	Due on rec

Description

DRILLED 60' OF 30" CONDUCTOR HOLE
DRILLED 6' OF 76" HOLE
FURNISHED AND SET 6' X 6' TINHORN CELLAR
FURNISHED 60' OF 20" CONDUCTOR PIPE
FURNISHED WELDER AND MATERIALS
FURNISHED 7 YARDS OF GRADE A CEMENT
DRILL MOUSE HOLE
FURNISHED 25 ' OF 14" CONDUCTOR PIPE FOR MOUSE HOLE

TOTAL BID \$ 12,000.00

Sales Tax (7.8%)

\$116.38

TOTAL

\$12,116.38



SandRidge Energy Maxwell #2624 1-27 surface Ford County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressure	es PSI	Fluid Pumped Data				
AM /PM	Drill Pipe	Annulus	Total	Pumped	Rate	Remarks	
	/Casing		Fluid	per Period	Bbls/Min		
						Held Safety Meeting	
						Rig Up	
						Pre-Job Safety Meeting	
						Finish Rig Up	
2:50pm	3000		.25		.25	Pressure Test Lines	
2:53pm	200		10 bbl		6	Pump Spacer	
2:57pm	200		175 bbl		6	Mix & Pump Lead Cement (525 sacks)	
3:30pm	200		46 bbl		6	Mix & Pump Tail Cement (215 sacks)	
3:40pm						Cement in stop pumps + release plug	
3:45pm	200				6	Start fresh water displacement	
4:00pm	500		68		6	See lift pressure @ 68 Bbls out	
	700		108		3	Slow rate @ 108 Bbls out	
4:10pm	1400		118		3	Land plug @ 118 Bbls out	
						30 Bbls of cement circulated to surface	
					1		
					1		
					1		
	-						



SandRidge Energy Maxwell #2624 1-27 Ford County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressure	es PSI	Fluid Pumped Data			
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	Remarks
						Held Safety Meeting
						Rig Up
						Pre-Job Safety Meeting
						Pressure test lines
12:20pm						Drill pipe @1620'
	200		8 Bbls		5	Pump Spacer
	200		18 Bbls		5	Mix & Pump Cement (75 sacks)
	200		2 Bbls		5	Pump spacer
12:27pm	200		17 Bbls		5	Pump mud displacement
2:30pm	200				5	Drill pipe @ 930'
	200		8 Bbls		5	Pump spacer
	200		18 Bbls		5	Mix & Pump Cement (75 sacks)
	200		2 Bbls		5	Pump Spacer
12:37pm	200		9 Bbls		5	Pump mud displacement
					5	Drill pipe @ 60'
4:30pm	100		7 Bbls		5	Mix & Pump[Cement (30 sacks)
			-			
			-		-	