

# QUALITY OILWELL CEMENTING, INC.



Federal Tax I.D.# 20-2886107

Phone 785-483-2025  
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 7688

Date <u>1-19-14</u>	Sec. <u>11</u>	Twp. <u>17</u>	Range <u>10</u>	County <u>Ellsworth</u>	State <u>KS</u>	On Location	Finish <u>2:12AM</u>
---------------------	----------------	----------------	-----------------	-------------------------	-----------------	-------------	----------------------

Location Hollyroad, 1/4 E, Nn2

Lease <u>Emery</u>	Well No. <u>1</u>	Owner
Contractor <u>Royal #1</u>		To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.
Type Job <u>long string</u>		
Hole Size <u>7 7/8</u>	T.D. <u>3410</u>	Charge To <u>Bickle Energies, LLC</u>
Csg. <u>5 1/2 15.5 #</u>	Depth <u>3409.46</u>	Street
Tbg. Size	Depth	City State
Tool	Depth	The above was done to satisfaction and supervision of owner agent or contractor.
Cement Left in Csg.	Shoe Joint <u>14.34</u>	Cement Amount Ordered <u>180sxc, 10% salt, 5% gilsonite,</u>
Meas Line	Displace <u>80.8 bbl</u>	<u>1/4" Flow, Friction Reducer, Gas block</u>

**EQUIPMENT**

Pumptrk <u>17</u> No. <u>Cementor</u>	Helper <u>Nick</u>	Poz. Mix
Bulktrk <u>1/1</u> No. <u>Driver</u>	Driver <u>Rick</u>	Gel.
Bulktrk <u>P4</u> No. <u>Driver</u>	Driver <u>Travis</u>	Getium <u>CD-110 <del>100</del> #75#</u>

**JOB SERVICES & REMARKS**

Remarks:	Hulls
<u>1 Hole 30sx</u>	Salt <u>16</u>
<u>mouse hole 25sx</u>	Flowseal
<u>Centralizers 1,3,5,7,9,11</u>	Kol-Seal <u>900#</u>
<u>Baskets 3</u>	Mud CLR 48 <u>500 gal</u>
<u>DN or Port Collar</u>	CFL-117 or CD110 CAF 38
<u>Pipe on bottom broke circulation. Pumped 500 gal</u>	<u>sand GAS Block 50#</u>
<u>Mud CLR 48 with 5 1/2 Pw behind it. Plugged Rot</u>	Handling <u>1.05</u>
<u>hole with 30sx and mouse hole with 25sx</u>	Mileage
<u>hooked to 5 1/2 Mixed 125sx shut down washed</u>	<b>FLOAT EQUIPMENT</b>
<u>pump and lines. Released plug and displaced with</u>	Guide Shoe
<u>80.8 bbl fw. Plug landed and held</u>	Centralizer <u>6 Turbo's</u>
<u>lift pressure 800 psi</u>	Baskets <u>1</u>
<u>Plug landed at 1500 psi</u>	AFU Inserts
	Float Shoe <u>1</u>
	Latch Down <u>1</u>
	Pumptrk Charge <u>prod string</u>
	Mileage <u>38</u>

X Signature [Signature]

Tax
Discount
Total Charge