

SandRidge Energy Simons trust #1735 1-15 Wichita County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressures PSI		Fluid Pumped Data			
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	Remarks
						Held Safety Meeting
						Rig Up
						Pre-Job Safety Meeting
						Finish Rig Up
1:30am	3000		1 bbl		.25	Pressure Test Lines
1:32am	200		10 bbl		5	Pump Spacer
1:34am	200		175 bbl		5	Mix & Pump Lead Cement (525 sacks)
2:10am	200		46 bbl		5	Mix & Pump Tail Cement (215 sacks)
						Cement in stop pumps + release plug
2:15am	200				5	Start fresh water displacement
2:42am	700		107 bbl		3	Slow displacement rate @ 107 out
2:45am	1200		117 bbl		3	Land plug
					3	Release pressure + float held
					3	Cement did circulate



SandRidge Energy Simmons Trust #1735 1-15 Wichita County, KS.

2.1 Job Log

Time	Pressures PSI		Fluid Pumped Data			
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	Remarks
						Held Safety Meeting
12:00pm	2000			1	-	Pressure test lines
	000		0 1-1-1		1	Drill pipe @ 2370'
	200		8 bbl		4	Pump 8 Bbls pre flush
	240		12 bbl		5	Mix + pump 50 sacks cement
	100		2 bbl	ļ	5	Pump 2 Bbls flush
	100		29 bbl		5	Pump 29 Bbls mud
						Drill pipe @ 1570'
	100		8 bbl		4	Pump 8 Bbls preflush
	100		18 bbl		5	Mix + pump 75 sacks cement
	100		2 bbl		5	Pump 2 Bbls flush
	100		16.5 bbl		5	Pump 16.5 Bbls mud
						Drill pipe @ 750'
	100		8 bbl		4	Pump 8 Bbls preflush
	100		12 bbl		5	Mix + pump 50 sacks cement
	100		2 bbl		5	Pump 2 Bbls flush
	100		5.6 bbl		5	Pump 5.6 Bbls mud
						Drill pipe @ 60'
	150		8 bbl		4	Pump 8Bbls flush
	100		7.5 bbl		5	Mix + pump 30 sacks cement
7:00pm	100		2		4	Pump 2 flush
						,