

SandRidge Energy Simons trust #1735 1-15 Wichita County, KS.

2.0 Job Summary

2.1 Job Log

Time	Pressures PSI		Fluid Pumped Data			
AM /PM	Drill Pipe /Casing	Annulus	Total Fluid	Pumped per Period	Rate Bbls/Min	Remarks
				1		Held Safety Meeting
						Rig Up
						Pre-Job Safety Meeting
						Finish Rig Up
1:30am	3000		1 bbl		.25	Pressure Test Lines
1:32am	200		10 bbl		5	Pump Spacer
1:34am	200		175 bbl		5	Mix & Pump Lead Cement (525 sacks)
2:10am	200		46 bbl		5	Mix & Pump Tail Cement (215 sacks)
						Cement in stop pumps + release plug
2:15am	200				5	Start fresh water displacement
2:42am	700		107 bbl		3	Slow displacement rate @ 107 out
2:45am	1200		117 bbl		3	Land plug
					3	Release pressure + float held
					3	Cement did circulate
				-	1	
				1		
				1		