

Pro-Stake LLC

Oil Field & Construction Site Staking

P.O. Box 2324 Garden City, Kansas 67846

Office/Fax: (620) 276-6159 Cell: (620) 272-1499

11757 INVOICE NO.

Faye #2-18

192633 PLAT NO.

burt@pro-stakellc.kscoxmail.com Berexco, LLC

> OPERATOR LEASE NAME 335' FSL - 1655' FEL 18 **26s** 33w

**Finney County, KS** LOCATION SPOT Rng. COUNTY Sec. Twp. GR. ELEVATION: 2922.2'

1" = 1000 SCALE:\_ April 30th, 2014 DATE STAKED: Kent C. MEASURED BY: Norby S. DRAWN BY: Brett B. AUTHORIZED BY:

This drawing does not constitute a monumented survey or a land survey plat.

This drawing is for construction purposes only.

**Directions:** From the South side of Garden City Ks. at the intersection of Main St/Fulton St/Hwy 83 bypass - Now go 2.8 mile South & SE on Main St/Hwy 83 bypass - Now go 10.5 miles South on Hwy 83 - Now go 5 miles West on TV Rd to the SE corner of section 18-26s-33w - Now go 0.3 mile West on TV Rd. to ingress stake North into - Now go approx. 100' through pasture -Now go approx. 235' North through irr. alfalfa, into staked location. Final ingress must be verified with land owner or Operator.

13 18 18 17 S.Ivanhoe Rd. Faye #2-18 335' FSL - 1655' FEL 2922.2' = gr. elev. at staked loc. Lat. = N37° 46' 52.670" Long. = W100° 58' 04.421" I staked location with 7' wood (painted orange and blue) and t-post Location fall in irr. alfalfa While standing at staked location looking 150' in all directions loc. has 1' - 2' bumps R 34 W well head 2911.8' = gr. elev. & is 1320.1' East sprinkler track is 77.3 N-NE of staked loc. line irr. alfalfa sprinkler track is 69.3' S-SW of staked loc. ingress stake 13 00 pasture W. TV Rd. (gravel) Proposed