

JOB LOG

SWIFT Services, Inc.

DATE 5 APR 14 PAGE 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Cleveland - West		#4		Pumps		Completion string 2 stage		26131	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
									200 sk SMDW / 4# floccle
									150 sk SA-2 w/ 4# floccle sheet 22.54'
									5 1/2" x 15.5" casing 3374.29 packer shoe
									DV tool 1650' @ 53 Basket 2, 52
									Conductions 1, 3, 5, 7, 9, 11, 55, 58
	1830								run to TRL 114
	1910								start 5 1/2" x 15.5" casing in well
	2130								circulate well
	2200								Drop golden ball
						1000			open DV to set packer shoe
	2208	4	12			200			run 500 gal mud flush
		4	20			200			run 20 bbl KCL flush
	2213	4	35			200			mix SA-2 cement 150 sk @ 15.6 rpm
									Drop 1st stage plug
									wait out one 1/2 hr.
	2225	6 1/2				200			Displace plug
		6 1/2	80			750			
	2240	6 1/2	89			150			Land plug
									Release pressure to truck - dried up
	2245								Drop bomb
	2256		3			1000			open DV tool - run flush KCL
									mix SMD cement @ 11.2 rpm
	2300		7						Plug P.H. - MH 30 sk @ 11.0
	2307	6	110			200			mix SMD cement 150 sk @ 11.2 rpm
									Drop 2nd stage plug
	2321	6				200			Displace plug
		6	37			650			cement to surface
	2330	6	39			150			Land plug - close DV tool
									Release pressure to truck - dried up
	2345								wait tank
									pack up
	0000								job complete

Thinks
DAN, Blaine & / good

{ 10 sk SMD }
{ to P.T }