

Scheetz Trust #1-2
 Daily Drilling Reports
 Page Two

3/26/14 Depth 4785'. Cut 120'. DT: None. CT: 15¾ hrs. Dev.: 2.5° @ 4665'. **DST #1 4561-4665 (Ft Sct-Johnson):** 30-60-60-90. IF Wk surf blw built to 5". FF: wk surf blw built to 10½". Rec.: 247' GIP, 71'GMCO (5%G, 7%M, 88%O), 50'WGOCM (3%W, 11%G, 14%O, 72%M), 60'OGWCM (7%O, 8%G, 19%W, 66%M), 60'OGWCM (5%O, 12%G, 24%W, 59%M) HP: 2362-2282. FP: 19/59, 64/120. SIP: 1162-1122. BHT: 120°.

3/27/14 RTD 4815'. Cut 30'. DT: None. CT: 20½ hrs. Dev.: 2.5° @ 4815'. Pioneer logged 1:30PM -6:00PM 3/26. LTD: 4814'. Allied plugged hole 11:30PM 3/26 – 2:00AM 3/27, using 60/40Poz, 4%Gel, ¼# Floseal as follows, 25sxs @ 2605', 100sxs @ 1600', 40sxs @ 275', 10sxs @ 40', 30sxs RH, 15sxs MH. Orders by Ed Schumacher, KCC Hays. RR @ 6:00AM 3/27. FINAL REPORT.

Scheetz Trust #1-2 2305' FSL 765' FWL Sec. 2-T13S-R33W 3112' KB							Heier-Racette #1-34 1900' FSL 660' FEL Sec. 34-T12S-R33W 3105' KB	
Formation	SampleTops	Datum	Ref	Log Tops	Datum	Ref	Log Tops	Datum
Anhydrite	2593	+519	-1	2590	+522	+2	2585	+520
B/Anhydrite	2615	+497	-2	2613	+499	Flat	2606	+499
Topeka	3818	-706	-7	3818	-706	-7	3804	-699
Heebner	4032	-920	-6	4030	-918	-4	4019	-914
Lansing	4075	-963	-5	4075	-963	-5	4063	-958
Stark	4312	-1200	-13	4312	-1200	-13	4292	-1187
Marmaton	4428	-1316	-10	4427	-1315	-9	4411	-1306
Pawnee	4515	-1403	-12	4515	-1403	-12	4496	-1391
Johnson	4642	-1530	-12	4642	-1530	-12	4623	-1518
Mississippi	4744	-1632	-37	4743	-1631	-36	4700	-1595
RTD	4815						4800	
LTD				4814			4806	