

## ROLF UNIT DST'S

- DST #1 3618-80: 30-60-60-60. 1<sup>st</sup> OP bldg. blow off BOB in 10 min. 2<sup>nd</sup> OP Strg. blow.  
Rec. 1000' GIP, 60' Mud. IHP 1679#, IFP 53-42, ISIP 369#, FFP 54-49, FSIP 375#, FHP 1696#.  
Temp. 117°. SHT @ 3680'=11/4°.
- DST #2 4379-4425: 30-60-60-60. 1<sup>st</sup> OP bldg. blow off BOB in 9 min. 2<sup>nd</sup> OP Strg. blow BOB 15 min.  
Rec. 750' VSG&OCW. IHP 2024#, IFP 66-178#, ISIP 1414#, FFP 319-348#, FSIP 1353#, FHP  
1553#. Temp. 132°
- DST #3 4379-4425: 30-60-60-60. 1<sup>st</sup> OP bldg. blow off BOB in 3 min. 2<sup>nd</sup> OP Strg. blow BOB immed.  
Rec.500'GIP, 30'SO&GCM. IHP 2185#, IFP 46-46#, ISIP 350#,  
FFP 45-48#, FSIP 379#, FHP 2091#. Temp. 129°. SHT @ 4425'=11/4°.
- DST #4 4635-4646: 30-60-60-60. 1<sup>st</sup> OP Strg. blow off BOB immed. GTS 30 min. TSTM. 2<sup>nd</sup> OP Strg.  
blow BOB immed, GTS, TSTM. Rec. 210' Sli. Wtr. and Mud cut Gsy Oil (5% W, 10% M,  
15%G, 70%0), IHP 2277#, IFP 52-65#, ISIP 1182#, FFP 52-90#, FSIP 1092#, FHP 2239#.  
Temp. 132°. Oil Grav. 37°. Could not get enough water sample to test-Tester thinks filtrate. SHT  
@4646'=3/4°
- DST #5 4646-4653: 30-60-60-60. 1<sup>st</sup> OP Wk. blow bldg. to off BOB in 18min. 2<sup>nd</sup> OP Strg. blow off  
BOB immed,. Rec. 3500' GIP, 75' Sli. Mud cut Gsy Oil ( 10% M, 30%G, 60%0-no wtr.),  
IHP 2271#, IFP 43-48#, ISIP 721#, FFP 46-64#, FSIP 1215#, FHP 2241#. Temp. 131°.