

Hurricane Services, Inc.  
 3613 A Y Road  
 Madison, KS 66860  
 Office # 620-437-2661  
 Brad Cell # 620-437-6765



Ticket Number 100377  
 Location Madison  
 Foreman Brad Butler

**Cement Service ticket**

| Date                               | Customer # | Well Name & Number | Sec./Township/Range | County    |
|------------------------------------|------------|--------------------|---------------------|-----------|
| 3-28-14                            |            | H-4 # 1            |                     | Woodson   |
| Customer<br><u>Owens Petroleum</u> |            | Mailing Address    | City                | State Zip |

| Job Type:                | Truck #                        | Driver                           |
|--------------------------|--------------------------------|----------------------------------|
| <u>LongStems</u>         | <u>201</u>                     | <u>Kelly</u>                     |
| Hole Size: <u>5 7/8"</u> | Casing Size: <u>6 7/8 Bbls</u> | <u>203</u>                       |
| Hole Depth: <u>1163'</u> | Casing Weight: <u>500</u>      | <u>106</u>                       |
| Bridge Plug:             | Tubing: <u>2 7/8"</u>          | Cement Left in Casing: <u>0'</u> |
| Packer:                  | PBTD: <u>1156'</u>             |                                  |

| Quantity Or Units | Description of Services or Product   | Pump charge            |                |
|-------------------|--------------------------------------|------------------------|----------------|
|                   |                                      |                        | <u>790.00</u>  |
| <u>30</u>         | Mileage                              | \$3.25/Mile            | <u>97.50</u>   |
| <u>157 SACKS</u>  | <u>70/30 Pozmix cement</u>           | <u>12.70</u>           | <u>1993.90</u> |
| <u>276 lbs.</u>   | <u>Gel 2%</u>                        | <u>.30</u>             | <u>82.80</u>   |
| <u>50 lbs.</u>    | <u>Flocite</u>                       | <u>2.15</u>            | <u>107.50</u>  |
| <u>200 lbs.</u>   | <u>Gel Flush</u>                     | <u>.30</u>             | <u>60.00</u>   |
| <u>3 Hrs.</u>     | <u>WATER Truck</u>                   | <u>84.00</u>           | <u>252.00</u>  |
|                   | <u>Wireline Services</u>             | <u>50.00</u>           | <u>N/C</u>     |
| <u>Tons</u>       | <u>Bulk Truck Minimum charge</u>     | <u>1.30</u>            | <u>300.00</u>  |
| <u>2</u>          | <u>Plugs 2 7/8" Top Rubber Plugs</u> | <u>25.00</u>           | <u>50.00</u>   |
|                   |                                      | Subtotal               | <u>3733.70</u> |
|                   |                                      | Sales Tax <u>7.15%</u> | <u>164.04</u>  |
|                   |                                      | Estimated Total        | <u>3897.74</u> |

Remarks: Rig up to 2 7/8" Tubing, Taped Flat shoes at 1156' by wireline. Break circulation with 10 Bbls water, Pumped 10 Bbl Gel Flush, circulated Gel around to condition hole. Mixed 157 Sks 70/30 Pozmix cement with 2% Gel and Flocite. Shut down - wash out Pump + Lines - Release Two Top Rubber Plugs Displace Plugs with 6 3/4 Bbls water, Final Pumping at 500 PSI. Pumped Plugs to 1100 PSI, closed Tubing w/ 1100 PSI. Good cement returns with 4 Bbl slurry  
"Thank you"

Witnessed by Scott  
 Customer Signature