

O'Moore Drill Stem Test

DST#1 2597-2645: 30-60-90-120, Rec. 60' GIP, 60' WM (40%W, 60%M), IFP 41-31#,
ISIP 42#, FFP 33-31#, FSIP 36#. IHP 1264#, FHP 1160#. Temp 88°. SHT @ 2644'=1°

DST#2 4380-60: 30-45-60-60, Rec. 93'GIP, 42' Mud w/scum of oil. IFP 61-58#, ISIP 320#, FFP 62-70#, FSIP 309#.
IHP 1274#, FHP 2140#. Temp 124°. SHT @ 4460'=11/2°

DST #3 4647-4660. Mis-Run. Packer Failure. Will make a few more feet and test again.

DST #4 4656-4667. Mis-Run, Packer failure.

DST #5 4460-4667. Mis-Run, packer failure