



44481 Co Rd Q  
PO Box 792  
Cheyenne Wells, Co 80810

Shane: 719-340-8987  
Fax: 719-767-5482  
E-mail address: spelton62@yahoo.com

**SHANE PELTON**

Herman L Loeb LLC Panning #3-19  
Casings & Cementing Report

5/21/12

10:30 pm

RIH w/ 3598' (Formation packer shoe, 64 jts, Port Collar & 18jts ) all 5 1/2" 15.5# new Hyunda ( API ) J 55 casing ( Smith Supply ) w/ 10 centralizers, 2 Baskets, Land csg @ 3598' circulate for 1 1/2 hrs, RU Basic Services, cement w/ 5 bbl fresh water, 24 bbl mud flush, 5 bbl H2O spacer, 200 sks 50/50 poz w/ 2% gel 5% kcl 5 % calseal ( 14# PPG ) shut down clear pump & line, drop L.D. plug. Start displacement pump 85.3 bbl plug down 1500#s release psi, float holds . Good Returns throughout job. Plug R.H. w 30 sks & M.H. w/ 20 sks. w/ 50/50 poz. Job complete 3:30 am.

Centralizers: Jts #1,3,5,15,20,25,30,35,62,70

Baskets: Jts # 5 & 62

Port Collar : 793'