

CARMEN SCHMITT INC

DORR 405 PLUGGING

7/1/14

M.I.R.U. DS&W WELL SERVICE. PULLED POLISH ROD & LINER NO RODS IN WELL. PULLED 1 JT TUBING OUT. RAN 2-3/8 TUBING WITH NOTCHED SEATING NIPPLE TAGGED AT 1030'. WORKED TUBING FINALLY FELL THROUGH GOT DOWN TO 1534'. COULDN'T GET ANY DEEPER. HOOKED UP MUD PUMP AND POWER SWIVEL TUBING PLUGGED UP. PULLED TUBING RAN BACK WITH 3-3/4 BIT TAGGED AT 1030' AGAIN TRIED DRILLING GOT DOWN TO 1050' COULDN'T GET ANY DEEPER. FEELS LIKE CASING IS BALLING UP AROUND BIT. PULLED BACK OUT S.D.F.N. CALLED KCC THEY SAID WE NEED TO GET TO 1950' TO PLUG.

7/2/14

RAN BACK IN HOLE WITH NOTCHED SEATING NIPPLE, STACKED OUT AT 1030 AGAIN. STARTED DRILLING, FELL THROUGH, DRILLED DOWN 1534' TOOK 4 HOURS. DRILLED TO 1630' COULDN'T GO ANY DEEPER FEELS LIKE CSING IS BALLED UP ON BOTTOM OF TOOL. CALLED KCC THEY SAID WE COULD PLUG HERE. S.D.F.N. LEFT TUBING ON BOTTOM SCARED WE WOULDN'T GET BACK BELOW 1030'.

7/3/14

LOG TECH OF KANSAS PERFORATED AT 1600'. PULLED TUBING TO 1250'. PERFORATED AT 1230' PUMPED 100 SKS 60/40 4% GEL WITH 100 # HULLS. PULLED TUBING PERFORATED AT 800' PULLED TUBING TO 600 FT. PUMPED 50 SJS WITH 100# HULLS WELL ON VACCUM. PULLED TUBING OUT WAITED 1 HOUR. RAN BACK INTO 600'. PUMPED 100 SKS 60/40 4% GEL WITH 250# HULLS STILL ON SLIGHT VACCUM. PULLED TUBING OUT WAITED TILL MONDAY TO FINISH.

**DORR 405 PLUGGING CONT.**

**7/7/14**

**RAN TUBING TAGGED AT 330' CIRCULATED CEMENT TO SURFACE WITH 30 SKS. LAID TUBING DOWN. PUMPED 20 SKS DOWN SURFACE PIPE TO 200 P.S.I. AND SHUT IN. TOPPED 4-1/2 OFF WITH 5 SKS. JOB COMPLETE. PAT BEADORE WITH KCC WAS ON HAND.**



