

JOB LOG

SWIFT Services, Inc.

DATE 7-4-14 PAGE NO. 1

CUSTOMER TDI WELL NO. LEASE Worth Trust JOB TYPE Cmt Longstring TICKET NO. 25508

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		TD-3700' DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0215							ON location - Rig LD D.C
	0330							Start 5 1/2" - 14#/ft casing to 3691'
								Insert Float Shoe w/ fill-up
								L.D. Battle @ 3649' - 55-42' - 89'
								Cmt, 1-3-5-7-9-11-13
								Cement Baskets Fin end 2 to 14
								Drop fill-up ball - 5 Its out
	0500							Fin run casing - TAG & Log St. Down
	0515							Start circ of Rotate Casing
	0600							0600 - Start D500 Mual (Rig)
	0615							Fin circ
			8 1/2					Plug RH - 30 SKS w/ MH - 15 SKS cmt
		5	12				300	Start 500 gal Mual Plug
		5	30				200	Start 18881 KCL Flush
								Fin Flushes - cut line on Rig tanks.
		4 1/2					200	Change to Swift Hose
								Start 130 SKS FH-2 - cmt
								Use Fin cmt.
								Wash out Pump & Lines
								Drop L.D. Plug
		9					300	Start Displ
		9	65				450	Cement Plug lift
		7 1/2					800	slow rate
	0715						1500	Plug Down - Hold & Release & Hold
							0	Test circ press 1000#
								Wash up & Pack up Tools
	0745							Job Complete
								<i>[Signature]</i> Dan, Tom & Jared