

Summit Drilling Morning Report

DAY: 5

DATE: 08/23/2014 as of 7:00 AM API # 15 - 015-24037-00-00 Contract: 14-2108

Operator: Source Energy MidCon LLC Lease Rock Well No: 30-12-33

Location: _____ Sec: 30 Twp: 25 Rng: 4E County: Butler Est TD: 2700

Make of Pump: Emsco D-300 Length of Stroke: 14" Liner Size: 6 1/2" SPM: 56

Size of Drill Collars: 6 1/4" No. of Drill Collars: 10 Size of Drill Pipe 4" Max Pressure 1280

Present Depth 2694 Footage cut last 24 hrs 95 Penetration Rate 13.5

	Footage/Tower			Total
	Morn.	Day	Eve.	
Rig up/Rig Dwn	3.50			3.50
Drilling		7.00		7.00
Tripping				0.00
Connection		0.25		0.25
Jetting				0.00
Circulating	0.75	4.75		5.50
Mix Mud				0.00
Wait on Cement				0.00
Run Casing				0.00
Cementing				0.00
Testing				0.00
Logging				0.00
LDDP	3.00			3.00
Lost Circ				0.00
Ream				0.00
Survey				0.00
Drill Cement				0.00
Fishing				0.00
Nipple Up				0.00
Nipple Down	1.50			1.50
Service				0.00
*Repairing				0.00
Clean Pits	2.00			2.00
Wait on Orders				0.00
Dry Watch				0.00
Plugging	1.25			1.25
Pressure BOP				0.00
Total Hours	→			24

BIT Information						Bit Condition			Serial
No.	Size	Type	Jets	Feet on/off	Hrs	T	B	G	Number
1	7 7/8	PDC	6/16's	354 - 2592	39 1/2				SO7092
2	7 7/8	JZ-RR	3/16's	2592 - 2694	8				EP6341

Casing Record		Amount
Size	WT	RIH

Cementers		Number
Company	Tk #	Sacks
Consolid	522000932	80 sx
350 ft	50 sx	
60 ft to 0	30 sx	

Fuel	Doghouse	Rig Tank	Hog	Pre-Mix	Main	Propane
	Tank #1	Tank #2	Tank #3	Tank #4	Tank #5	Tank #6
Morning	10	13	13	23	10	
Delivered						

Fuel Company _____ Tk# _____ Gals. _____

OIL	Generator	Rig	Hog	Pre-Mix	Hydraulic
	Add				
Change					

Pump	Table	Weight
Pressure <u>550</u>	RPM <u>50/55</u>	on Bit <u>28/30K</u>
SPM <u>50</u>		

Mud Materials				
Gel	35			
Soda Ash	1			
Lig	1			
CA	2			
Hulls	10			
Pac	.5			

Mud			
Weight			
Viscosity			
LCM #			

Deviation	
Depth _____	Dev. _____
Depth _____	Dev. _____
Depth _____	Dev. _____

*Repairing: _____ Plugging - Patrick Shields KCC Dist #3

Remarks: Drilling, CFS @ 2654, Drlg, CFS @ 2665, Drlg, CFS @ 2675, Drlg, CFS @ 2685, Drlg, CFS @ 2694, PLUG LDDP & DC, Nipple Down BOP, TIH 7 stnds, Plug 350 & 60 ft, started Plug @ 12:45 am, finish @ 02:00 am