



BASIC
ENERGY SERVICES
PRESSURE PUMPING & WIRELINE

10244 NE Hwy. 61
P.O. Box 8613
Pratt, Kansas 67124
Phone 620-672-1201

23-30-7

FIELD SERVICE TICKET

1718 11045 A

DATE _____ TICKET NO. _____

| | | | | | |
|---|-----|---------------------------------|-----|--|-----|
| DATE OF JOB 8-19-14 | | DISTRICT Pratt | | NEW WELL <input checked="" type="checkbox"/> OLD WELL <input type="checkbox"/> PROD <input type="checkbox"/> INJ <input type="checkbox"/> WDW <input type="checkbox"/> CUSTOMER ORDER NO.: | |
| CUSTOMER MTM PET. INC. | | LEASE Hufford | | WELL NO. 1-23 | |
| ADDRESS | | COUNTY Kingman | | STATE KS | |
| CITY | | STATE | | SERVICE CREW Mike Dale Joe | |
| AUTHORIZED BY | | JOB TYPE: CNW Longstring | | | |
| EQUIPMENT# | HRS | EQUIPMENT# | HRS | EQUIPMENT# | HRS |
| 77636-19905 | 9 | | | | |
| 77639-19915 | 45 | | | | |
| 28443 | | | | | |
| TRUCK CALLED 8-19-14 DATE 8-19-14 AM PM TIME 3:00 | | | | | |
| ARRIVED AT JOB 8-19-14 AM PM TIME 5:00 | | | | | |
| START OPERATION 8-19-14 AM PM TIME 2:15 | | | | | |
| FINISH OPERATION 8-19-14 AM PM TIME 2:00 | | | | | |
| RELEASED 8-19-14 AM PM TIME 2:30 | | | | | |
| MILES FROM STATION TO WELL 50 | | | | | |

CONTRACT CONDITIONS: (This contract must be signed before the job is commenced or merchandise is delivered).

The undersigned is authorized to execute this contract as an agent of the customer. As such, the undersigned agrees and acknowledges that this contract for services, materials, products, and/or supplies includes all of and only those terms and conditions appearing on the front and back of this document. No additional or substitute terms and/or conditions shall become a part of this contract without the written consent of an officer of Basic Energy Services LP.

SIGNED *[Signature]*
(WELL OWNER, OPERATOR, CONTRACTOR OR AGENT)

| ITEM/PRICE REF. NO. | MATERIAL, EQUIPMENT AND SERVICES USED | UNIT | QUANTITY | UNIT PRICE | \$ AMOUNT |
|---------------------|---------------------------------------|------|----------|------------|-----------|
| CP 105 | AA2 Cement | SK | 170 | | |
| CP 103 | 60/40 POZ | SK | 30 | | |
| CC 105 | C-41 P | lb | 32 | | |
| CC 111 | SALT | lb | 845 | | |
| CC 115 | C-44 | lb | 160 | | |
| CL 129 | FLA -322 | lb | 80 | | |
| CL 201 | GILSONITE | lb | 850 | | |
| CF 606 | Latch Down Plug | eq | 1 | | |
| CF 1250 | AUTO FILL SHOE | eq | 1 | | |
| CF 1650 | Turbolizer | eq | 5 | | |
| C 704 | KCL Sub. | gal | 4 | | |
| CC 155 | Super Flush II | gal | 1000 | | |
| E 100 | Pickup mileage | mi | 50 | | |
| E 101 | Heavy mileage | mi | 100 | | |
| E 113 | BULK Delivery | TM | 465 | | |
| CE 205 | Depth Charge | 4hr | 1 | | |
| CE 240 | Mixing Charge | SK | 200 | | |
| CE 501 | Plug Container | JOB | 1 | | |
| S 003 | Supervisor | CY | 1 | | |

CHEMICAL / ACID DATA:

| | | | |
|--|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |

SUB TOTAL **16,587**

| | | |
|---------------------|------------|--|
| SERVICE & EQUIPMENT | %TAX ON \$ | |
| MATERIALS | %TAX ON \$ | |
| TOTAL | | |

SERVICE REPRESENTATIVE *[Signature]*

THE ABOVE MATERIAL AND SERVICE ORDERED BY CUSTOMER AND RECEIVED BY: *[Signature]*
(WELL OWNER OPERATOR CONTRACTOR OR AGENT)

FIELD SERVICE ORDER NO.



TREATMENT REPORT

| PIPE DATA | | PERFORATING DATA | | FLUID USED | TREATMENT RESUME | | |
|----------------------|--------------|------------------|----|------------|------------------|-------|------------------|
| Casing Size 4 1/2 | Tubing Size | Shots/Ft | | Acid | RATE | PRESS | ISIP |
| Depth 4275 | Depth | From | To | Pre Pad | Max | | 5 Min. |
| Volume 6.5 | Volume | From | To | Pad | Min | | 10 Min. |
| Max Press 1000 | Max Press | From | To | Frac | Avg | | 15 Min. |
| Well Connection | Annulus Vol. | From | To | | HHP Used | | Annulus Pressure |
| Plug Depth 4275 | Packer Depth | From | To | Flush | Gas Volume | | Total Load |

| Time | Casing Pressure | Tubing Pressure | Bbls. Pumped | Rate | Service Log |
|------|-----------------|-----------------|--------------|--------------|-------------------------------------|
| 1700 | | | | | ONLOC/safety meeting |
| | | | | | Run 12 JTS of 4 1/2 csg @ 10.5# PDP |
| | | | | | cen. on 2-3-6-8-10 |
| 1830 | | | | | Start Running csg |
| 2015 | | | | | csg on bottom / line with Big |
| 2115 | | | | | HOOK UP TO PUMP TO START JTB |
| 2115 | 100 | | 20 | 5 | H2O Spacer with 2% KCL |
| | | | 24 | 6 | SUPER FLUSH |
| | | | 5 | 3 | H2O Spacer |
| | 300 | | 44 | 5 | Mix 175 SK of AA2 cement @ 15# |
| | | | 0 | 0 | Shut Down RELEASE PLUG |
| 2140 | | | 0 | 6 | START H2O Dis. with 2% KCL |
| | | | 50 | 1 | LIFT PST |
| | | | 58 | 4 | SLOW RATE |
| 2200 | | | 68 | 0 | PLUG DOWN |
| | | | | | |
| | | | | | Plug BH with 315K of 60/40 PCZ |
| | | | | | |
| | | | | | |
| | | | | | JOB COMPLETE |
| | | | | | Thank you |
| | | | | | JAL |