



Confidentiality Requested:

Yes No

KANSAS CORPORATION COMMISSION 1236861
OIL & GAS CONSERVATION DIVISION

Form ACO-1

August 2013

Form must be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # _____

Name: _____

Address 1: _____

Address 2: _____

City: _____ State: _____ Zip: _____ + _____

Contact Person: _____

Phone: (_____) _____

CONTRACTOR: License # _____

Name: _____

Wellsite Geologist: _____

Purchaser: _____

Designate Type of Completion:

- New Well Re-Entry Workover
- Oil WSW SWD SIOW
- Gas D&A ENHR SIGW
- OG GSW Temp. Abd.
- CM (Coal Bed Methane)
- Cathodic Other (Core, Expl., etc.): _____

If Workover/Re-entry: Old Well Info as follows:

Operator: _____

Well Name: _____

Original Comp. Date: _____ Original Total Depth: _____

- Deepening Re-perf. Conv. to ENHR Conv. to SWD
- Plug Back Conv. to GSW Conv. to Producer
- Commingled Permit #: _____
- Dual Completion Permit #: _____
- SWD Permit #: _____
- ENHR Permit #: _____
- GSW Permit #: _____

Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date
-----------------------------------	-----------------	---

API No. 15 - _____

Spot Description: _____

_____ - _____ - _____ Sec. _____ Twp. _____ S. R. _____ East West

_____ Feet from North / South Line of Section

_____ Feet from East / West Line of Section

Footages Calculated from Nearest Outside Section Corner:

- NE NW SE SW

GPS Location: Lat: _____, Long: _____
(e.g. xx.xxxxx) (e.g. -xxx.xxxxx)

Datum: NAD27 NAD83 WGS84

County: _____

Lease Name: _____ Well #: _____

Field Name: _____

Producing Formation: _____

Elevation: Ground: _____ Kelly Bushing: _____

Total Vertical Depth: _____ Plug Back Total Depth: _____

Amount of Surface Pipe Set and Cemented at: _____ Feet

Multiple Stage Cementing Collar Used? Yes No

If yes, show depth set: _____ Feet

If Alternate II completion, cement circulated from: _____

feet depth to: _____ w/ _____ sx cmt.

Drilling Fluid Management Plan

(Data must be collected from the Reserve Pit)

Chloride content: _____ ppm Fluid volume: _____ bbls

Dewatering method used: _____

Location of fluid disposal if hauled offsite:

Operator Name: _____

Lease Name: _____ License #: _____

Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West

County: _____ Permit #: _____

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY

- Confidentiality Requested
Date: _____
- Confidential Release Date: _____
- Wireline Log Received
- Geologist Report Received
- UIC Distribution
- ALT I II III Approved by: _____ Date: _____

1236861

Operator Name: _____ Lease Name: _____ Well #: _____

Sec. _____ Twp. _____ S. R. _____ East West County: _____

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.

Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken <i>(Attach Additional Sheets)</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Log	Formation (Top), Depth and Datum	<input type="checkbox"/> Sample
Samples Sent to Geological Survey	<input type="checkbox"/> Yes <input type="checkbox"/> No	Name	Top	Datum
Cores Taken	<input type="checkbox"/> Yes <input type="checkbox"/> No			
Electric Log Run	<input type="checkbox"/> Yes <input type="checkbox"/> No			
List All E. Logs Run:				

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate				
<input type="checkbox"/> Protect Casing				
<input type="checkbox"/> Plug Back TD				
<input type="checkbox"/> Plug Off Zone				

Did you perform a hydraulic fracturing treatment on this well? Yes No *(If No, skip questions 2 and 3)*

Does the volume of the total base fluid of the hydraulic fracturing treatment exceed 350,000 gallons? Yes No *(If No, skip question 3)*

Was the hydraulic fracturing treatment information submitted to the chemical disclosure registry? Yes No *(If No, fill out Page Three of the ACO-1)*

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth

TUBING RECORD: Size: _____ Set At: _____ Packer At: _____ Liner Run: Yes No

Date of First, Resumed Production, SWD or ENHR. _____ Producing Method: Flowing Pumping Gas Lift Other *(Explain)* _____

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5)</i> <input type="checkbox"/> Other <i>(Specify)</i> _____	PRODUCTION INTERVAL: _____ _____
--	--	---

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	kraft oil	State, County	Woodson , Kansas	Cement Type	CLASS A
Job Type	L/S	Section		Excess (%)	40
Customer Acct #	4418	TWP		Density	13.0/13.6
Well No.	vannocker-fee #9	RGE		Water Required	
Mailing Address		Formation		Yield	1.81/1.85
City & State		Tubing		Sacks of Cement	75/55
Zip Code		Drill Pipe		Slurry Volume	24.1/18.1
Contact		Casing Size	4 1/2INCH, J-55 (9.5 LBS)	Displacement	18.7
Email		Hole Size	6 3/4	Displacement PSI	500
Cell		Casing Depth		MIX PSI	350
Dispatch Location	Eureka	Hole Depth	1212	Rate	3.5
Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	\$1,085.00	\$ 1,085.00
5406	EQUIPMENT MILEAGE (ONE-WAY)	45	PER MILE	\$4.20	\$ 189.00
5407	MIN. BULK DELIVERY (WITHIN 50 MILES)	2	PER LOAD	\$368.00	\$ 736.00
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
				EQUIPMENT TOTAL	\$ 2,010.00
Cement, Chemicals and Water					
1126A	THICK SET CEMENT (8LB OWC 4% GEL 2% CAL. CLORIDE)	55	0	\$20.16	\$ 1,108.80
1107A	PHENOSEAL	40	0	\$1.35	\$ 54.00
1110A	KOL SEAL (50 # SK)	250	0	\$0.46	\$ 115.00
1131	60/40 POZMIX CEMENT W/ NO ADDITVES (40% POZ)	75	0	\$13.18	\$ 988.50
1118B	PREMIUM GEL/BENTONITE (50#)	500	0	\$0.22	\$ 110.00
1107A	PHENOSEAL	80	0	\$1.35	\$ 108.00
1118B	PREMIUM GEL/BENTONITE (50#)	400	0	\$0.22	\$ 88.00
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
1123	CITY WATER (PER 1000 GAL)	2000	Per Gal	\$0.02	\$ 34.60
				Chemical Total	\$ 1,835.21
Cement Water Transports					
5502C	80 BBL VACUUM TRUCK (CEMENT)	3	BL VACUUM TRUCK (CEM)	\$90.00	\$ 270.00
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
				Transports Total	\$ 270.00
Cement Floating Equipment (TAXABLE)					
Cement Basket					
0			0	\$0.00	\$ -
Centralizer					
4129	CENTRALIZER 4 1/2 "	3	PER UNIT	\$44.00	\$ 132.00
0			0	\$0.00	\$ -
Float Shoe					
4161	FLOAT SHOE 4 1/2" AFU	1	PER UNIT	\$300.50	\$ 300.50
Float Collars					
0			0	\$0.00	\$ -
Guide Shoes					
0			0	\$0.00	\$ -
Baffle and Flapper Plates					
0			0	\$0.00	\$ -
Packer Shoes					
0			0	\$0.00	\$ -
DV Tools					
0			0	\$0.00	\$ -
Ball Valves, Swedges, Clamps, Misc.					
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
Plugs and Ball Sealers					
4404	4 1/2" RUBBER PLUG	1	PER UNIT	\$47.25	\$ 47.25
Downhole Tools					
0			0	\$0.00	\$ -
				CEMENT FLOATING EQUIPMENT TOTAL	\$ 479.75
				0	SUB TOTAL
				7.15%	SALES TAX
					TOTAL
				0%	(-DISCOUNT)
				DISCOUNTED TOTAL	\$ 4,811.19
TRUCK#	DRIVER NAME				
640	Jeremy Austin				
445	Jeff Smith				
611	Brent Mellen				
637	Renee Ceciro				
515	Jimmy Knowles				

AUTHORIZATION _____
DATE _____

TITLE _____
FOREMAN *[Signature]*

I ACKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, AND CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

P.J.
11/12/14
Ch# 194.26

November 14, 2014

Company: Kraft Oil Company
434 Iris Road SW
Gridley, Kansas 66852

Lease: Vannocker-Fee – Well # 9
County: Woodson
Spot: N2 N2 NW NW Sec 6, Twp 24, R 15 E
Spud Date: November 4, 2014
API: 15-207-29105-00-00
TD: 1212'

11/3/14: Build location, move in rig and rig up. Dig pits.
11/4/14: Start up and have water hauled. Spud 12 ¼ surface hole. Drill from 0' to 40' TD. Cir hole clean. Trip out bit, rig and ran 40' of 8 5/8 casing. Cemented casing with 25 sacks cement. Shut down for evening.
11/5/14: Start up. Nipple down. Trip in hole with 6 ¾ PDC bit. Drill out approx. 3' cement. Drill from 0' to 310'. Pull up and shut down. Order water jacket hose for rig motor.
11/6/14: Repair rig motor. Start drilling. Drill from 310' to 529'. Pull up and work on drawworks clutch.
11/7/14: Finish repair on clutch. Drilled from 529' to 996'. Pull 5 stands, shut down.
11/8/14: Start up. Trip in hole and drill from 996' to 1212'. Mud up @ 996- CFS @ 1164'. TD hole 1212' cir hole 1 hour. Rig and lay down drill pipe and collars.
11/9/14: Start up. Rig and ran 1202' of 4 ½ casing. Rigged up cementers and cemented casing. Cir cement to top. Lease casing shut in for evening.