

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

P.J.
11/12/14
Ch# 194.26

November 14, 2014

Company: Kraft Oil Company
434 Iris Road SW
Gridley, Kansas 66852

Lease: Vannocker-Fee – Well # 9
County: Woodson
Spot: N2 N2 NW NW Sec 6, Twp 24, R 15 E
Spud Date: November 4, 2014
API: 15-207-29105-00-00
TD: 1212'

- 11/3/14: Build location, move in rig and rig up. Dig pits.
- 11/4/14: Start up and have water hauled. Spud 12 ¼ surface hole. Drill from 0' to 40' TD. Cir hole clean. Trip out bit, rig and ran 40' of 8 5/8 casing. Cemented casing with 25 sacks cement. Shut down for evening.
- 11/5/14: Start up. Nipple down. Trip in hole with 6 ¾ PDC bit. Drill out approx. 3' cement. Drill from 0' to 310'. Pull up and shut down. Order water jacket hose for rig motor.
- 11/6/14: Repair rig motor. Start drilling. Drill from 310' to 529'. Pull up and work on drawworks clutch.
- 11/7/14: Finish repair on clutch. Drilled from 529' to 996'. Pull 5 stands, shut down.
- 11/8/14: Start up. Trip in hole and drill from 996' to 1212'. Mud up @ 996- CFS @ 1164'. TD hole 1212' cir hole 1 hour. Rig and lay down drill pipe and collars.
- 11/9/14: Start up. Rig and ran 1202' of 4 ½ casing. Rigged up cementers and cemented casing. Cir cement to top. Lease casing shut in for evening.