

C-12 Energy
E Miller B#5
Russell Co Ks.

3-23-13

8:00 AM Rig up Ace well Service

9:30 AM rig up Perf tech and perf at 1400 700 350'

10:30 Run in 2 3/8 tubing to 2853

11:30 Rig up Quality and pumped 1'40 sex cement. Pull tubing to 1441 and pump 140 sxs cement to get cement to surface. Pull tubing, top off casing w/ 15 sxs. 350#. KCC rep Ray Dinkel.

1:30 PM Rig down.

Est Cost

Ace	1140
Aven's	772
Quality	5046
Schneider Water	560
Scheck back hoe	175
Perf Tech	1520