

Customer <i>Shelby Resources</i>	Lease No.	Date <i>5/11/15</i>
Lease <i>Jerry Unit</i>	Well # 1-15 <i>#1-15</i>	
Field Order # <i>12518A</i>	Station <i>Pratt</i>	Casing <i>3/4</i>
Type Job <i>5/2 Long string (NW)</i>	Depth <i>35</i>	County <i>Barton</i>
	Formation	State <i>KS</i>
		Legal Description <i>15-18S-14W</i>

PIPE DATA		PERFORATING DATA		FLUID USED	TREATMENT RESUME		
Casing Size	Tubing Size	Shots/Ft		Acid	RATE	PRESS	ISIP
<i>5/8</i>							
Depth <i>3570</i>	Depth	From	To	Pre Pad	Max		5 Min.
Volume <i>8497</i>	Volume	From	To	Pad	Min		10 Min.
Max Press <i>2000</i>	Max Press	From	To	Frac	Avg		15 Min.
Well Connection <i>5/8</i>	Annulus Vol.	From	To		HHP Used		Annulus Pressure
Plug Depth	Packer Depth	From	To	Flush	Gas Volume		Total Load

Customer Representative <i>Chris Gattschalk</i>	Station Manager <i>Kevin Crowley</i>	Treater <i>Scott Graves</i>
Service Units <i>38970 27463 19903 19860</i>		
Driver Names <i>Scott Shawn Aaron</i>		

Time	Casing Pressure	Tubing Pressure	Bbbs. Pumped	Rate	Service Log
<i>6:00</i>					<i>On location Safety Meeting Rig up</i>
<i>8:00</i>					<i>88 Joints Total Leave to out</i>
<i>9:45</i>					<i>Run Flood Equipment Basket on shoe</i>
<i>10:30</i>	<i>400</i>			<i>5.4</i>	<i>Turbos 1,3,4,5,7,8</i>
<i>10:35</i>	<i>450</i>		<i>11.5</i>	<i>5.6</i>	<i>Break Circulation</i>
			<i>24.22</i>		<i>Mix 50SKS Scavenger</i>
					<i>Mix 100 SKS AA2 at 15.3 APG</i>
					<i>shut down</i>
<i>10:42</i>				<i>5.7</i>	<i>Wash pump + lines clean</i>
<i>10:55</i>	<i>350</i>		<i>6.4</i>	<i>5</i>	<i>Release plug Start Displacement</i>
<i>10:57</i>	<i>600</i>		<i>8</i>	<i>3.6</i>	<i>lift pressure</i>
<i>11:00</i>	<i>700</i>		<i>10.5</i>	<i>3.8</i>	<i>Reduce Rate</i>
<i>11:00</i>	<i>1600</i>				<i>Plug landed</i>
<i>11:01</i>	<i>0</i>				<i>Increase Pressure</i>
					<i>Release Pressure NO Returns</i>
<i>11:05</i>	<i>0</i>		<i>8</i>	<i>2.5</i>	
<i>11:15</i>	<i>0</i>		<i>6</i>	<i>2.5</i>	<i>Plug Rat hole 30SKS 60/40</i>
					<i>Plug Mouse hole 20SKS 60/40</i>
					<i>shut down</i>
					<i>Job Complete</i>