



# CEMENTING LOG

STAGE NO.

Date: 8-14-15 District: GD Ticket No. 65593  
 Company: Baxco Rig: Hedington  
 Lease: Baxco Well No. 8  
 County: Marton State: KY  
 Location: 32-32-40 Field:

CEMENT DATA:  
 Spacer Type: 4-50%  
 Amt. 10 Sk's Yield \_\_\_\_\_ ft<sup>3</sup>/sk Density 8.34 PPG

LEAD: Pump Time \_\_\_\_\_ hrs. Type 60/40+4%  
 Amt. 225 Sk's Yield 1.40 Excess \_\_\_\_\_  
 ft<sup>3</sup>/sk Density 14.5 PPG

TAIL: Pump Time \_\_\_\_\_ hrs. Type \_\_\_\_\_  
 Amt. \_\_\_\_\_ Sk's Yield \_\_\_\_\_ Excess \_\_\_\_\_  
 ft<sup>3</sup>/sk Density \_\_\_\_\_ PPG

WATER: Lead \_\_\_\_\_ gals/sk Tail \_\_\_\_\_ gals/sk Total \_\_\_\_\_ Bbls.  
 Pump Trucks Used Blue / Brown  
 Bulk Equip. 60/170 Wentlin

Drill Pipe: Size \_\_\_\_\_ Weight \_\_\_\_\_ Collars \_\_\_\_\_  
 Open Hole: Size \_\_\_\_\_ T.D. \_\_\_\_\_ ft. P.B. to \_\_\_\_\_ ft.  
 CAPACITY FACTORS:  
 Casing: Bbls/Lin. ft. 10.59 Lin. ft./Bbl. \_\_\_\_\_  
 Open Holes: Bbls/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_  
 Drill Pipe: Bbls/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_  
 Annulus: Bbls/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_  
 Bbls/Lin. ft. \_\_\_\_\_ Lin. ft./Bbl. \_\_\_\_\_

Perforations: From \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Amt. \_\_\_\_\_ ft. Amt. \_\_\_\_\_  
 Float Equip. Manufacturer \_\_\_\_\_  
 Shoe: Type \_\_\_\_\_ Depth \_\_\_\_\_  
 Float: Type \_\_\_\_\_ Depth \_\_\_\_\_  
 Centralizers: Quantity \_\_\_\_\_ Plugs Top \_\_\_\_\_ Btm. \_\_\_\_\_  
 Stage Collars \_\_\_\_\_  
 Special Equip. \_\_\_\_\_  
 Disp. Fluid Type Brush Amt. 25 Bbls. Weight 8.34 PPG  
 Mud Type \_\_\_\_\_ Weight \_\_\_\_\_ PPG

COMPANY REPRESENTATIVE \_\_\_\_\_

CEMENTER Wayne D.

TIME	PRESSURES PSI		FLUID PUMPED DATA			REMARKS
	DRILL PIPE CASING	ANNULUS	TOTAL FLUID	Pumped Per Time Period	RATE Bbls Min.	
						OW Job site Hedington Meeting. Rig up Truck
1:30			10	10	5	1st Plug 1650 Raw 10 BBLs water Ahead
			22.46	12.46		Mix 50% 60/40+4% + 100 HULLS
			44.46	22	5	Displace 22 BBLs
			49.46	5	5	Raw 5 BBLs water Ahead
2:00			93.07	43.63		2nd Plug 550 Mix 175% Wash up Rig Down