



**Notice:** Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.

KANSAS CORPORATION COMMISSION 1264725  
OIL & GAS CONSERVATION DIVISION

Form CP-4  
March 2009

Type or Print on this Form  
Form must be Signed  
All blanks must be Filled

WELL PLUGGING RECORD  
K.A.R. 82-3-117

OPERATOR: License #: \_\_\_\_\_  
Name: \_\_\_\_\_  
Address 1: \_\_\_\_\_  
Address 2: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_ + \_\_\_\_\_  
Contact Person: \_\_\_\_\_  
Phone: ( \_\_\_\_\_ ) \_\_\_\_\_  
Type of Well: (Check one)  Oil Well  Gas Well  OG  D&A  Cathodic  
 Water Supply Well  Other: \_\_\_\_\_  SWD Permit #: \_\_\_\_\_  
 ENHR Permit #: \_\_\_\_\_  Gas Storage Permit #: \_\_\_\_\_  
Is ACO-1 filed?  Yes  No If not, is well log attached?  Yes  No  
Producing Formation(s): List All (If needed attach another sheet)  
\_\_\_\_\_ Depth to Top: \_\_\_\_\_ Bottom: \_\_\_\_\_ T.D. \_\_\_\_\_  
\_\_\_\_\_ Depth to Top: \_\_\_\_\_ Bottom: \_\_\_\_\_ T.D. \_\_\_\_\_  
\_\_\_\_\_ Depth to Top: \_\_\_\_\_ Bottom: \_\_\_\_\_ T.D. \_\_\_\_\_

API No. 15 - \_\_\_\_\_  
Spot Description: \_\_\_\_\_  
\_\_\_\_\_-\_\_\_\_-\_\_\_\_ Sec. \_\_\_\_ Twp. \_\_\_\_ S. R. \_\_\_\_  East  West  
\_\_\_\_\_ Feet from  North /  South Line of Section  
\_\_\_\_\_ Feet from  East /  West Line of Section  
Footages Calculated from Nearest Outside Section Corner:  
 NE  NW  SE  SW  
County: \_\_\_\_\_  
Lease Name: \_\_\_\_\_ Well #: \_\_\_\_\_  
Date Well Completed: \_\_\_\_\_  
The plugging proposal was approved on: \_\_\_\_\_ (Date)  
by: \_\_\_\_\_ (KCC District Agent's Name)  
Plugging Commenced: \_\_\_\_\_  
Plugging Completed: \_\_\_\_\_

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		Casing Record (Surface, Conductor & Production)			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Plugging Contractor License #: \_\_\_\_\_ Name: \_\_\_\_\_  
Address 1: \_\_\_\_\_ Address 2: \_\_\_\_\_  
City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_ + \_\_\_\_\_  
Phone: ( \_\_\_\_\_ ) \_\_\_\_\_  
Name of Party Responsible for Plugging Fees: \_\_\_\_\_  
State of \_\_\_\_\_ County, \_\_\_\_\_, ss.  
\_\_\_\_\_  
(Print Name)  Employee of Operator or  Operator on above-described well,

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

Mail to: KCC - Conservation Division, 130 S. Market - Room 2078, Wichita, Kansas 67202

**COLT ENERGY, INC**  
**WRIGHT LEASE PLUGGING REPORT**  
**Section 6-T33S-R15E**  
**Montgomery Co. KS**

**Note:** Prior to plugging procedures, Colt's crews cleaned up around the wells to be plugged, pulled out any equipment, and generally prepared the following wells for plugging and abandonment.

**9/16/2015**

**#1 (API #15-125-24984)** W&W Production Company, General Partnership ("W&W") plumbed up to the casing, started pumping water, well would take fluid around 500+/- PSI, so elected to "bull head" or "squeeze" cement into the well. Pumped in 6 BBL of cement slurry (between 39-42 sacks of cement) with a few cotton seeds hulls mixed in, after which shut well in.

**Note:** Depending on thickness of cement slurry, 1 BBL of cement slurry equals between 6.5 to 7 sacks of cement.

**#2 (API #15-125-24985)** "Bullheaded" cement, pumped in 6 BBL of cement slurry, mixed with a few cotton seed hulls (about 39-42 sacks of cement), shut well in.

**#3 (API #15-125-20894)** Started pumping in water to determine if well could be "squeezed", blew a hole inside of casing about 2 feet about ground level, so elected to run in 1" tubing to bottom and fill casing with cement and "top off" after tubing was pulled out. Took about 8.5+/- BBL of cement slurry (51-59.5 sacks of cement), did not shut well in due to hole.

**#FB-12 (API #15-125-25425)** Run in hole 1" tubing, circulated last joint in to get to TD, pumped in cement 5.5+/- BBL of cement slurry (35.75-38.5 sacks), pulled out 1", topped well off, and shut-in.

**#8 (API #15-125-25146-00-02)** "Bull headed" cement, pumped in 6 BBL of cement slurry (39-42 sacks of cement) mixed with some cotton seed hulls, shut well in.

**#6 (API #15-125-25144)** Casing "wobbling" in hole, ran 1" in on annulus side, found top of cement at 38', pumped in cement 1 BBL to fill same (6.5-7 sacks), finished plugging 9/17 by "bull heading" 6.5 BBL of cement slurry (39-45.5 sacks).

**Wright Lease continued:**

**9/17/2015**

**#7 (API #15-125-25145)** "Bull headed" cement, pumped in 6 BBl of cement slurry (39-42 sacks) mixed with a few cotton seed hulls, shut well in.

**#9 (API #15-125-26485)** "Bull headed" 5 BBl of cement slurry (32.5-35 sacks) mixed with a few cotton seed hulls, shut well in.

**#11 (API #15-125-25255)** "Bull headed" 6 BBl of cement slurry (39-42 sacks) mixed with a few cotton seed hulls, shut well in.

**#12 (API #15-125-25256)** Pumped in 7 BBl of cement slurry (45.5-49 sacks) mixed with some cotton seed hulls, would not pressure up, shut down and waited a few minutes to let cement start setting up, started pumping again, same results, well is full of cement, so shut in and rigged down.

**#13 (API #15-125-25257)** "Bull headed" 6 BBl of cement slurry (39-42 sacks) mixed with a few cotton seed hulls, shut well in.

**#20 (API #15-125-25260)** Was some concern could not "bull head" / "squeeze" cement, so rigged up pump truck and started pumping water only to establish pump rate and pressure(s), pump pressure fluctuated on the high side, elected to run in 1" tubing to pump cement through to plug well. Run in about 1100' of same.

**9/18/2015**

**#20 (API #15-125-25260)** Finished running in and circulated down last 2 joints of 1" to TD, pumped in 6.5 BBl of cement slurry (42.25-45.5 sx) through the 1", pulled out same and topped of well.

**#9F (API #15-125-25147-00-01)** To much pressure to "bull head" / "squeeze" well, so ran 1" tubing to bottom, pumped in 6 BBl of cement slurry (39-45.5 sx) through the 1", circulated good cement to surface, pull out the 1" tubing and topped well off.

**Wright Lease continued:**

**9/18/2015 continued:**

**#6F (API #15-125-29873)** "Bull headed" 6 BBL of cement slurry (39-42 sacks) mixed with a few cotton seed hulls, shut well in.

**#5F (API #15-125-25491-00-01)** All but 2 joints of 2 3/8" up-set tubing was run in the subject well prior to plugging, finished running in same to bottom, W-W connected up to the tubing and pumped in a mixture of water and bentonite ("gelling" the well up), this was followed by a 50' cement plug placed on bottom, pulled the tubing up to 500' and another 50' cement plug was placed at the same depth, pulled the tubing up to 250' and circulated cement to the surface, finished pulling out the tubing and the well was topped off and shut-in. Used 9 BBL of cement slurry (58.5-63 sx) or approximately 1.3 BBL (8.45-9.1 sx) on bottom, same at 500', and 6.5 BBL (42.25-45.5 sx) from 250' to surface.

**#18 (API #15-125-25258)** "Bull headed" 6 BBL of cement slurry (39-42 sacks) with a few cotton seed hulls blended in at first, shut well in.