

F. G. Holl Company, LLC  
PO Box 158  
Belpre, KS 67519

Date: 10/22/2013 Lease: Grigsby 4-22  
set plug/ pressure casing  
D.P. Size \_\_\_\_\_ Tubing Size: \_\_\_\_\_ Casing Size: 5 1/2  
Hole Size: \_\_\_\_\_ Perfs: \_\_\_\_\_ Tail Pipe: \_\_\_\_\_  
Packer Setting: \_\_\_\_\_ B.P. Setting: \_\_\_\_\_ Max Rate: \_\_\_\_\_  
Max PSI: \_\_\_\_\_ BHST: \_\_\_\_\_ FORM: \_\_\_\_\_

**DAILY REPORT:** On 10-18-2013 rigged up Excel wireline to set a 5 1/2" C.I.B.P. Stacked out going in the hole at 4028'. Was trying to set plug at 4220'. Stacked out again at 4028' pulled up 2' and set plug at 4026'. Rigged down Excel. Moved off of location, snowing and getting muddy.  
On 10-22-2013 Rigged up Nicholas services high pressure water truck to test casing. Took 30bbls of kcl water to load the hole, pressured to 300#. Held pressure for 30 minutes with no drop in pressure. Called Steve Piefer with the KCC and told him casing held.

Daily Cost Excel \$3256.50  
Nicholas around \$250.00

Adam Apley