

DRILL AND EQUIP WILLITS # 1

LOCATION: C SW SW 33-9S-20E
 Jefferson Co. Kans.
 McLouth Storage Field

ELEVATION: 1051.03' S.A.Horton

TOTAL DEPTH: 1422'

D & E Started: 2-21-54

D & E Ended: 4-6-54

D & E RECORD: Mac, and Horn *72* Star.

Mac set 49.8' of new 10 $\frac{1}{2}$ " 38.75# drive pipe, drilled new hole to 1421'6", ran 1409.6' of new 7" 20# casing, landed shoe at 1398'; float collar at 1388', and circulated casing with 320 sacks of cement.

Horn *72* Star drilled in and found the cement firm; cleaned rotary mud to 1431'6", drilled to 1422' T.D. G.L. S.L.M. Shut well in. Gas test 30# in 12 hours; water recovery 10 gal.

Note: The measurements on Mac's daily reports are in error. This record shows correct measurements.