



BASICSM
ENERGY SERVICES
PRESSURE PUMPING & WIRELINE

10244 NE Hwy. 61
P.O. Box 8613
Pratt, Kansas 67124
Phone 620-672-1201

FIELD SERVICE TICKET

1718 12878 A

1-205-12W

DATE _____ TICKET NO. _____

DATE OF JOB 10-20-15 DISTRICT Pratt, Kansas		NEW WELL <input checked="" type="checkbox"/> OLD WELL <input type="checkbox"/> PROD <input type="checkbox"/> INJ <input type="checkbox"/> WDW <input type="checkbox"/> CUSTOMER ORDER NO.:	
CUSTOMER L. D. Drilling, Inc.		LEASE Ernsting WELL NO. 2-1	
ADDRESS		COUNTY Barton STATE Kansas	
CITY STATE		SERVICE CREW C. Messick: S. Ernst: M. Mattal	
AUTHORIZED BY		JOB TYPE: C.N.W. - Plug To Abandon	
EQUIPMENT#	HRS	EQUIPMENT#	HRS
27,463	3		
73,768	3		
TRUCK CALLED 10-20-15 AM 7:30		DATE 10-20-15 PM 7:30	
ARRIVED AT JOB AM 9:30		TIME AM 9:30	
START OPERATION AM 12:00		TIME AM 12:00	
FINISH OPERATION AM 3:00		TIME AM 3:00	
RELEASED 10-20-15 AM 3:30		TIME AM 3:30	
MILES FROM STATION TO WELL 50			

CONTRACT CONDITIONS: (This contract must be signed before the job is commenced or merchandise is delivered).

The undersigned is authorized to execute this contract as an agent of the customer. As such, the undersigned agrees and acknowledges that this contract for services, materials, products, and/or supplies includes all of and only those terms and conditions appearing on the front and back of this document. No additional or substitute terms and/or conditions shall become a part of this contract without the written consent of an officer of Basic Energy Services LP.

SIGNED: Wong Buey
(WELL OWNER, OPERATOR, CONTRACTOR OR AGENT)

ITEM/PRICE REF. NO.	MATERIAL, EQUIPMENT AND SERVICES USED	UNIT	QUANTITY	UNIT PRICE	\$ AMOUNT
CP 103	60/40 Poz	sk	245	\$	2,940.00
CC 102	Celloflak	Lb	62	\$	229.40
CC 200	Cement Gel	Lb	422	\$	105.50
					250.00
CC 131	Sugar	Lb	50	\$	160.00
CF 153	Wooden Cement Plug, 8 5/8"	Ea.	1	\$	160.00
E 100	Pickup Mileage	mi	50	\$	225.00
E 101	Heavy Equipment Mileage	mi	100	\$	750.00
E 113	Bulk Delivery	Tm	528	\$	1,318.75
CE 204	Depth Charge: 3,000 Feet To 4,000 Feet	4 Hr	1	\$	2,160.00
CE 240	Blending and Mixing Service	sk	245	\$	343.00
S 003	Service Supervisor	Ea	1	\$	175.00

SUB TOTAL \$ 8,656.65

CHEMICAL / ACID DATA:			

SERVICE & EQUIPMENT %TAX ON \$
MATERIALS %TAX ON \$

TOTAL \$ 95 3,823.49

SERVICE REPRESENTATIVE Donna R. M. Smith THE ABOVE MATERIAL AND SERVICE ORDERED BY CUSTOMER AND RECEIVED BY: Wong Buey

(WELL OWNER OPERATOR CONTRACTOR OR AGENT)

FIELD SERVICE ORDER NO.

Customer L.D. Drilling, Inc.		Lease No.		Date 10-20-15	
Lease Ernsting		Well # 2-1			
Field Order # 12878	Station Pratt, Kansas	Casing 1 1/2" Drill Pipe	Depth 3,300 Feet	County Barton	State Kansas
Type Job C.N.W. - Plug To Abandon			Formation	Legal Description 1-205-12W	

PIPE DATA		PERFORATING DATA		CEMENT USED		TREATMENT RESUME		
Casing Size	1 1/2" Drill Pipe	Shots/Ft		240 sacks		RATE	PRESS	ISIP
Depth	Depth	From	To	60/40 Poz with	Max			5 Min.
Volume	Volume	From	To	48 Total Gel,	Min			10 Min.
Max Press	Max Press	From	To	25 lb./sk. cell flate	Avg			15 Min.
Well Connection	Annulus Vol.	From	To		HHP Used			Annulus Pressure
Plug Depth	Packer Depth	From	To	Flush	Gas Volume			Total Load

Customer Representative Doug Buttig		Station Manager Kevin Gordley		Treater Clarence R. Messich	
Service Units	37,216	27,463	70,959	73,768	
Driver Names	Messich	Ernst	Mattal	73,768	

Time	Casing Pressure	Tubing Pressure	Bbls. Pumped	Rate	Service Log
9:30					Trucks on location and hold safety meeting.
					1st Plug 3,300 Feet - 50 sacks
11:53		400		5	Start Fresh water Pre-Flush.
		1	20	5	Start Mixing 50 sacks cement.
			32	5	Start Fresh water Displacement.
		400	42	5	Start Drilling mud Displacement.
12:06		-0-	72		Stop pumping.
					2nd Plug 570 Feet - 50 sacks cement.
1:22		250		5	Start Mixing 50 sacks cement.
		250	12	5	Start Fresh water Displacement.
1:25		0	14	5	Stop pumping.
					3rd Plug 400 Feet 90 sacks cement.
1:52		200		5	Start Mixing cement.
		200	23	5	Start Fresh water Displacement.
2:00		0	25		Stop pumping.
					4th Plug 60 Ft. 10 sacks and wooden Plug.
					Start Push Wooden Plug down with Drill Pipe.
		-0-		3	Start mixing cement.
2:30			3		Cement circulated to surface.
		-0-	7.5	3	Plug Rat and Mouse Holes.
					Wash up pump truck.
3:00					Job Complete.