



TICKET 28867  
NOV. 3, 2015

CHARGE TO: Vincent 0.1  
ADDRESS  
CITY, STATE, ZIP CODE

PAGE 1 OF 1

WELL PROJECT NO. #1 LEASE Peters COUNTY/PARISH Kiowa STATE KS DATE 3 Nov 15 OWNER Greensberg  
 SERVICE LOCATIONS 1. Nwaby kb CONTRACTOR RIG NAME/NO. location DELIVERED TO location  
 2. TICKET TYPE 0.1 WELL TYPE PTA JOB PURPOSE P 1/4 to abandon WELL PERMIT NO. 17-29-18  
 3. SALES CONTRACTOR #D PTA WELL CATEGORY P 1/4 to abandon WELL LOCATION  
 4. REFERRAL LOCATION INVOICE INSTRUCTIONS

| PRICE REFERENCE | SECONDARY REFERENCE/ PART NUMBER | ACCOUNTING |      | DESCRIPTION             | QTY. | UM | QTY. | UM | UNIT PRICE | AMOUNT  |
|-----------------|----------------------------------|------------|------|-------------------------|------|----|------|----|------------|---------|
|                 |                                  | LOC        | ACCT |                         |      |    |      |    |            |         |
| 575             |                                  | 1          |      |                         | 70   | mi |      |    | 5.00       | 350.00  |
| 576P            |                                  | 1          |      | TRX 114                 | /    | ea |      |    | 800.00     | 800.00  |
| 328-4           |                                  | 1          |      | Pump Charge             | 130  | sk |      |    | 10.25      | 1332.50 |
| 279             |                                  | 1          |      | 60/40 poz mix (40% gel) | 15   | sk |      |    | 25.00      | 375.00  |
| 581             |                                  | 1          |      | Bentonite gel           | 130  | sk |      |    | 1.50       | 195.00  |
| 583             |                                  | 1          |      | Service charge          | 1238 | lb | 433  | 34 |            | 325.01  |
|                 |                                  |            |      | Drayage                 |      |    |      |    |            |         |

REMIT PAYMENT TO:  
 SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

SURVEY  
 OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?  
 WE UNDERSTOOD AND MET YOUR NEEDS?  
 OUR SERVICE WAS PERFORMED WITHOUT DELAY?  
 WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS  
 ARE YOU SATISFIED WITH OUR SERVICE?  
 YES  NO  
 CUSTOMER DID NOT WISH TO RESPOND

PAGE TOTAL 3377.51  
 TAX 7.5% 253.31  
 TOTAL 3630.82

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY provisions.  
 MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

DATE SIGNED TIME SIGNED 1620 P.M.  
 SWIFT OPERATOR APPROVAL

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.  
 Thank You!

JOB LOG

SWIFT Services, Inc.

NOV 3, 2015

DATE 3 NOV 15 PAGE NO.

CUSTOMER Vincent D. I. WELL NO. #1 LEASE Peters JOB TYPE Plug to Abandon TICKET NO. 28867

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS |   | PRESSURE (PSI) |        | DESCRIPTION OF OPERATION AND MATERIALS  |
|-----------|------|------------|--------------------|-------|---|----------------|--------|---|
|           |      |            |                    | T     | C | TUBING         | CASING |   |
|           |      |            |                    |       |   |                |        | 130 sk foamix (4% gel)<br>15 sk Bentonite gel<br>4 1/2' casing pulling casing |
|           | 1030 |            |                    |       |   |                |        | on loc TRX 114  |
|           | 1200 |            |                    |       |   |                |        | shoot then pull 4 1/2' casing 1897'   |
|           | 1400 | 3 1/4      |                    |       |   |                |        | 1440' mix gel 155k  |
|           |      | 3 1/4      | 6                  |       |   |                | 200    | catch person  |
|           |      |            | 45                 |       |   |                |        | switch to cement mix 60/40 pozz (4%) @ 13.1 ppg 50sk                          |
|           |      | 3 1/2      | 13                 |       |   |                | Ø      | switch to fluid fresh water   |
|           |      | 3 1/2      | 16                 |       |   |                |        | Kickout   |
|           | 1430 |            |                    |       |   |                |        | pull to 360'  |
|           | 1620 | 3 1/4      | 13                 |       |   |                | Ø      | mix 60/40 pozz (4% gel) @ 13.1 ppg 50sk<br>- circ filled to pit -             |
|           |      |            |                    |       |   |                |        | pull to 40'   |
|           | 1700 |            |                    |       |   |                |        | mix 60/40 pozz (4%) @ 13.1 30sk<br>- circ cement to surface -                 |
|           |      |            |                    |       |   |                |        | cement standing at surface  |
|           | 1710 |            |                    |       |   |                |        | wash truck  |
|           |      |            |                    |       |   |                |        | Back up   |
|           |      |            |                    |       |   |                |        | job complete  |

(130sk mixed total)