

COLT ENERGY, INC.

Plugging Report

2/13/2016 (up-date 2/26/16)

Well: Gleue Trust E & I (852) #2

2154 FSL, 4531 FEL

Section 36-T22S-R16E

Coffey County, KS

API #15-031-20749

Total Depth (TD): 1085'

Casing: 2.5" (2.875) at 1006'

1/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 6.0 BBL of cement slurry and pressures jumped to around 125+/- psi, shut down, shut well in.

Summary:

Filled the 2.875" production casing and producing zone with 39+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

2/18/2016

Colt's Pulling Unit Crew ran in 1" tubing (on the "back side" – annulus) to 210', could not get down any deeper, W & W connected up to the tubing, gelled the hole up then pumped in cement from this point to surface, POOH tubing, topped off annulus, used 40 sx of cement and "small" 4 sx of bentonite.

End Report

Rex. R. Ashlock
For: Colt Energy, Inc.