

CST Oil & Gas Corporation

1690 155th St. Fort Scott, Ks

Fax: 1-620-829-5306

Office: 1-620-829-5307

Cement & Acid Report

Lease & Well NO. Vogel 9-36A

Drilling Contractor

Date 2-28-13

Kind of Job Cement

Sec. 36

Twp. 24S

Rng. 23E

Quantity	Materials Used
25sks	Portland Cement
1sk	Bentonite

Well T.D. _____

Csg. Set At 500 _____ Volume _____

Size Hole _____

Tbg Set AT _____ Volume _____

Max. Press _____

Size Pipe 4 1/2 _____

Plug Depth _____

Pker Depth _____

Plug Used _____

Time Started 3:25 pm
Time Finished 4:55 pm

Remarks: Ran 1" pipe to TD and spotted 10 sacks of cement. Pulled 1" pipe up to 100ft and spotted 1 sack of bentonite. Pulled up to 150ft then mixed and pumped 15 sacks of cement until well was full to surface. Pulled 1" pipe and topped well off with cement.

Witnessed By:

Name Preston Spencer Name Bill Thompson Name Carl Taylor