

CST Oil & Gas Corporation

1690 155th St. Fort Scott, KS

Fax: 1-620-829-5306

Office: 1-620-829-5307

Cement & Acid Report

Lease & Well No.: Coleman 15-24D-4 Contractor: Tunesco Well Services Date: 10/15/2015
Kind of Job: P&A Sec.: 24 Twp.: 24S Rng.: 25E

Table with 2 columns: Quantity, Materials Used. Row 1: 20 Sx, Portland Cement.

Well TD: 410' Csg Set At: 391' Volume:
Size Hole: 2.875" Tbg Set At: Volume:
Max. Pressure: 500# Pipe Size:
Plug Depth: Pker Depth:
Plug Used: Time Beg:
Time End:

Remarks: Ran 1" pipe to TD. Mixed and pumped cement until it reached surface.
Pulled out pipe and topped off with cement.

Witnessed By: Name: Preston Spencer Name: Robert Hixon Name: Justin Harvey