



TRILOBITE TESTING INC.

1515 Commerce Parkway • Hays, Kansas 67601

Test Ticket

NO. **64881**

Well Name & No. Ron Nickelson #22-1 Test No. 1 Date 12-2-15
 Company Ron's Oil Operations Inc Elevation 2439 KB 2433 GL
 Address 1889 200th AVE, Penok KS. 67659
 Co. Rep / Geo. Chris Bean Rig Royal #1
 Location: Sec. 22 Twp. 9S Rge. 24W Co. Graham State KS

Interval Tested 3987-3990 Zone Tested LKC "I,J,K"
 Anchor Length 63' Drill Pipe Run 3928' Mud Wt. 9
 Top Packer Depth 3928 Drill Collars Run — Vis 62
 Bottom Packer Depth 3987 Wt. Pipe Run — WL 7.2
 Total Depth 3990 Chlorides 4,000 ppm System LCM 2#

Blow Description IF - 1/2" dying off after 20 minutes
ISI - No return
FF - No blow
FSI - No return

Rec	Feet of	%gas	%oil	%water	%mud
<u>20</u>	<u>Mud - oil spots</u>			<u>100</u>	
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 20' BHT 110° Gravity — API RW — @ — °F Chlorides — ppm

(A) Initial Hydrostatic	<u>2030</u>	<input checked="" type="checkbox"/> Test	<u>1050</u>	T-On Location	<u>0336</u>
(B) First Initial Flow	<u>36</u>	<input checked="" type="checkbox"/> Jars	<u>250</u>	T-Started	<u>0410</u>
(C) First Final Flow	<u>40</u>	<input checked="" type="checkbox"/> Safety Joint	<u>75</u>	T-Open	<u>0617</u>
(D) Initial Shut-In	<u>850</u>	<input type="checkbox"/> Circ Sub		T-Pulled	<u>0842</u>
(E) Second Initial Flow	<u>42</u>	<input type="checkbox"/> Hourly Standby		T-Out	<u>1032</u>
(F) Second Final Flow	<u>42</u>	<input checked="" type="checkbox"/> Mileage	<u>119RT</u> <u>119</u>	Comments	
(G) Final Shut-In	<u>519</u>	<input type="checkbox"/> Sampler			
(H) Final Hydrostatic	<u>1957</u>	<input type="checkbox"/> Straddle		<input type="checkbox"/> Ruined Shale Packer	
		<input type="checkbox"/> Shale Packer		<input type="checkbox"/> Ruined Packer	
Initial Open	<u>60</u>	<input type="checkbox"/> Extra Packer		<input type="checkbox"/> Extra Copies	
Initial Shut-In	<u>45</u>	<input type="checkbox"/> Extra Recorder		Sub Total	<u>0</u>
Final Flow	<u>20</u>	<input type="checkbox"/> Day Standby		Total	<u>1494</u>
Final Shut-In	<u>20</u>	<input type="checkbox"/> Accessibility		MP/DST Disc't	
		Sub Total	<u>1494</u>		

Approved By _____ Our Representative Cody Blaw

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.