

Frear 11

Start 7-19-16

Finish 7-20-16

3	soil	3
4	clay/rock	7
17	lime	24
47	shale	71
13	lime	84
18	shale	102
35	lime	137
5	shale	142
13	lime	155
8	shale	163
35	lime	198
184	shale	382
15	lime	397
52	shale	449
30	lime	479
28	shale	507
8	lime	515
14	shale	529
7	lime	536
7	shale	543
7	lime	550
232	shale	782

set 20' of 7"

Plugged 7-22-2016

Ran 1" to 750' pumped 10sxs

Pulled up to 500' pumped 10sxs

Pulled up to 250' pumped 30sxs

Brought cement to surface 50sxs total

T.D. Dry hole