

Frear 12

Start **7-28-16**

Finish **8-1-16**

2	soil	2
3	clay/rock	5
13	lime	18
81	shale	99
9	lime	108
6	shale	114
38	lime	152
8	shale	160
5	lime	165
5	shale	170
30	lime	200
179	shale	379
15	lime	394
53	shale	447
31	lime	478
26	shale	504
12	lime	516
11	shale	527
8	lime	535
8	shale	543
4	lime	547
160	shale	707
8	sandy shale	715
6	shale	721

odor

T.D. Dry hole

set 20' of 7"
Plugged 8-1-2016
Ran 1" to 700' pumped 10sxs
Pulled up to 500' pumped 10sxs
Pulled up to 250' pumped 30sxs
Brought cement to surface 50sxs total