

JOB LOG

SWIFT Services, Inc.

DATE 13 Jul 16 PAGE NO. 1

CUSTOMER *L.A. Operating* WELL NO. *18-1* LEASE *Spring Creek* JOB TYPE *cement long string* TICKET NO. *29325*

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								175 sk EA-2 cement w/ 1/4# floccula
								5 1/2 x 15.5" casing 93 joints 3890 total pipe shoe jt 42.17' Port collar #45 2158'
								Centralizers 1, 4, 7, 10, 13, 44, 46 Pklt #45 TD = 3900
	2000							on loc TRK 114
14901	0003							start 5 1/2 x 15.5" casing in well
	0150							Drop ball - circulate
	0230	4	12				250	Pump 500 gal mud flush
		4	20				250	Pump 2000 KCL flush
			11					Plug RH - MH 305 sk - 205 sk
	0245	4 3/4	29				250	mix EA-2 cement 125 sk @ 15.3 fpg
								Drop latch down plug
								wash out plug & line
	0300	6					250	Displace plug
		3 1/2	84				650	
	0330		92				1500	Land plug
								Release pressure to truck - dried up
	0340							wash truck
								Rack up
	0400							job complete
								Blow Flint & ISAAC