



# New Day Set-Up

Well Name: Jayhawk 3203 #2-32

Date: 12/17/2016, Report #: 1.0, DFS: 0.67

Job Type: Drilling - original

**Click on the 'New' button to start a new daily report.**

Report Start Date 12/16/2016 14:00	Report End Date 12/17/2016 06:00
---------------------------------------	-------------------------------------

Operations at Report Time Nipple up	Operations Next Report Period Nipple up
--	--

Operations Summary  
Drilling f/ 40' to 275'

<b>Daily Contacts</b>
Job Contact

### Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Code 1	Code 2	Unschd Typ	Com
14:00	17:00	3.00	3.00	2	DRILL ACTUAL		Drilling f/ 40' to 294', pumping vis sweeps. (Talked to BJ with KCC @ 2:00 pm 12-15-16 and informed about Spudding on 12-16-16)
17:00	18:00	1.00	4.00	5	COND MUD & CIRC		Circ hole clean, pumping vis pills.
18:00	19:30	1.50	5.50	6	TRIPS		TOH, l/d 6" dc's, no issues.
19:30	21:00	1.50	7.00	12	RUN CASING		Rig up csg. crew, Run 9 5/8 Casing to bottom w/ no issues. Set csg on bottom.
21:00	22:00	1.00	8.00	5	CIRC		Circ while rig up O-TEX.
22:00	22:30	0.50	8.50	12	RUN CASING & CEMENT		Pump 37 bbls cmt, displaced with 21 bbls fresh water leaving 30' cmt in csg. Had full returns through out job, circ 11 bbls cmt to surface.
22:30	02:00	3.50	12.00	13	WAIT ON CEMENT		Wait on cement
02:00	04:00	2.00	14.00	14	NIPPLE UP B.O.P		Weld on 11" x 9 5/8 3M Head and test to 1000 psi
04:00	06:00	2.00	16.00	14	NIPPLE UP B.O.P		Nipple up BOP