

**F. G. Holl Company, LLC**  
**PO Box 158**  
**Belpre, KS 67519**

**Date:** 1/21/2014 **Lease:** Boy Scout owwo 1-6  
workover

**D.P. Size** \_\_\_\_\_ **Tubing Size:** 2 3/8 **Casing Size:** 5 1/2

\_\_\_\_\_ **Perfs:** 2249-2256 **Tail Pipe:** \_\_\_\_\_

**Packer Setting:** \_\_\_\_\_ **B.P. Setting:** \_\_\_\_\_ **Max Rate:** \_\_\_\_\_

**Max PSI:** \_\_\_\_\_ **BHST:** \_\_\_\_\_ **FORM:** \_\_\_\_\_

**DAILY REPORT:**

M.I.R.U G-L Well service double drum pole open tubing and casing blow gas off.  
Well venting 90 ppm H<sub>2</sub>s gas out tubing ,put 50 bbl water down backside to kill gas.  
Pulled 72 joints 2-3/8 tubing out of the hole.  
Rigged up Xcel wireline services set CIPB at 2200 ft above Red Eagle , fluid level at 2180 ft.  
Put 5-1/2 x 2" swedge in casing rigged up Pauls oilfield service loaded casing with 54 bbls KCL water pressured casing to 300 #'s for state MIT.  
Well passed state MIT test,Bruce Rodie KCC rep.  
Daily Cost.  
G-L Well Service \$ 1,760.00  
Pauls Oilfield Service \$ 210.00

Rob.

