



CHARGE TO: LARSON ENGINEERING

TICKET 30079

ADDRESS
CITY, STATE, ZIP CODE

PAGE 1 OF

SERVICE LOCATIONS
1. NESS CITY, KS

WELL PROJECT NO. 1-14

LEASEE PARIS TRUST

COUNTY/PARISH+ LAKE

TICKET TYPE SERVICE SALES

CONTRACTOR WILD WEST WELL SERV.

RIG NAME/NO.

WELL TYPE DIL

WELL CATEGORY DEVELOPMENT

JOB PURPOSE Cement Bri Colvar

WELL PERMIT NO.

WELL LOCATION 605/34W V. 210

DATE 22 Nov 06

OWNER

ORDER NO.

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.	UM	QTY.	UM	UNIT PRICE	AMOUNT
		LOC	ACCT	DF							
575					MILEAGE # 115	40	mi			5.00	200.00
576					Pump Charge	1	hrs			185.00	185.00
290					D-AIR	2 1/2	hrs			42.00	105.00
276					FLOCELE	57	lbs			2.25	128.25
330					SMD CEMENT	225	sq			15.75	3543.75
581					Cement Service Charge	300	sq			1.50	450.00
583					Drayage	248	25/65	59	6.5	75	447.75

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

DATE SIGNED 22 Nov 06 TIME SIGNED 1:00 AM PM

SWIFT OPERATOR [Signature]

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

Approval [Signature]

REMIT PAYMENT TO:
SWIFT SERVICES, INC.
P.O. BOX 466
NESS CITY, KS 67560
785-798-2300

SURVEY

OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?

WE UNDERSTOOD AND MET YOUR NEEDS?

OUR SERVICE WAS PERFORMED WITHOUT DELAY?

WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?

ARE YOU SATISFIED WITH OUR SERVICE? YES NO

CUSTOMER DID NOT WISH TO RESPOND

PAGE TOTAL 6124

TAX 75.90

TOTAL 5776.88

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 22 Nov 16 PAGE NO.

CUSTOMER LARSON ENGINEERING

WELL NO.

LEASE PARIS TRUST 1-14

JOINTYPE CEMENT PORT COLLAR

TICKET NO. 30079

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1530							ON LOCATION
								PORT COLLAR @ 2117
	1542				✓		1000	TEST - HELD
	1543							OPEN PORT COLLAR
	1545	4½	125	✓			600	MIX 225 SX SMD
		3½	7	✓			300	DISPLACE CEMENT
								CIRCULATE 20 SX TO PIT
	1615				✓		1000	CLOSE PORT COLLAR - TEST - HELD
								RUN LOGS.
	1626	4	20		✓		400	REVERSE CLEAN
	1630							WASH TRUCK
	1700							JOB COMPLETE
								THANKS #115
								JASON DAVE RUSSELL