

KCC Wade Klaus 3-7-17

Operator Carmen Schmitt Well Name & No. Jemgat 1-11  
 Location 330 FNL 450 FEL 11-25-22 County Ford State KS  
 Rig No. 16 Contractor \_\_\_\_\_ Tool Pusher Andy Rinkel  
 No. Drill Collars \_\_\_\_\_ Size \_\_\_\_\_ No. Joints Flex Wt. \_\_\_\_\_ Size \_\_\_\_\_ Total Wt. (Both) \_\_\_\_\_  
 Make Pump D-375 Liner & Stroke \_\_\_\_\_ Spud 145 P.M 3-9-17  
 Approx. TD 4850 Elevation 2383 G.L. 2388 K.B. Hole Complete 900 AM 3-17-17  
 Move Mileage 16 Mile Trucking Co. MDC R-B Move Cost 8740 + 990 = 9730

Date	3-9-17	3-10-17	3-11-17	3-12-17	3-13-17	3-14-17	3-15-17	3-16-17	3-17-17	3-18-17	3-19-17
Days	MIRT	Ø	Ø	Ø	Ø	Ø	Ø	ØST2	Ø	To Plug	off
Depth	MDC	630	2300	3010	3740	4380	4730	4775	4815	4870	4870
Ft. Cut	R-B	630	1670	710	730	640	350	45	40	55	-
D.T.	Swampers	8 WOC	-	1 Time	3 1/2 Displace	1 1/4 Tight					
C.T.						2 3/4	6 1/2	21 1/2	21 3/4	22	9
Bit Wt.		12	30	35	35	35	35	35	35	30	
RPM		90	80	80	80	80	80	80	80	80	
Pressure		650	750	800	800	850	850	850	700	800	
SPM		62	62	62	62	62	62	62	62	62	
Mud Cost			4225	6208	7410	9132	10650	11237	11426	11917	
Mud Wt.		88	92	96	88	93	93	92	92	92	
Viscosity					58	50	54	52	45	54	
Water Loss						6 1/4	8 1/4	5 1/4	8 1/2	10 1/2	
Clorides						2900	2850	3600	5300	7200	
L.C.M. - PH					1#	1#-11	2#-10 1/2	2#-11	1#-10	1#-9 1/2	
Dev. Sur.		1/4-220		1/2-2380						1 1/4-4870	
ACC Bit Hours		5 1/4	27 1/2	48 3/4	70 3/4	91	107 3/4	110	112 1/4	113 1/2	
Formation		sh+sa	sh	sh+lm	sh+lm	sh+lm	sh+lm	miss	miss	miss	
Weather		Clear	Cloudy	Foggy	Clear	Cloudy	Cloudy	Clear	Clear	Clear	Clear

NO.	SIZE	TYPE	OUT	FT.	HRS.	CUM. HRS.	BIT COND.			SERIAL #	TOPS
							T	B	G		
1	12 1/4 Varel	FRT RR	220	220	2 1/2					1743646	Anhy
1	7 7/8 Htco	Gx20C New	4870	4650	113 1/2	116			(42)	5265258	1509-1518
		130 P.M	2 1/2 P.M	3-17-17	Prevent	LTO				4869	Straps 4750
		Stuck @	4766	Top of Tool							Even
		TIH w/ Side	dear	overshot @ 7 1/2 P.M	over fish	12 30					Am 3-18-17
		All Tool	out of hole @	5 30 P.M	3-18-17						
		No Log	Ran	After Tool	Out of Hole						Going To Plug

DEPTH	SIZE	SACKS	CEMENT MATERIAL	PLUG DOWN	15' Cement DRILLED OUT	REMARKS
218	8 5/8	175	60/40 Pz 3% 2%	5 45 P.M 3-9-17	1 45 Am 3-10-17	Circ 50BL Copland

NO.	INTERVAL	OPEN		SHUT		REC	HH	IFP	ISIP	FFP	FSI
		OPEN	SHUT	OPEN	SHUT						
Chr. miss mrs	1	4669-4750	15	30	10	-	5' mud				
	2	4747-4775	15	30	60	60	10' ocm				
	3	4775-4780	15	30	15	-	1' oil 65' mco				
		D&A					(Plugs on Back)				

Surface Casing Furnished By: G-S 23# O+S Pfeifers Dozer Grabel Haul  
 Accidents & Remarks: 5 Jts 211.58 w+s Mud-Co From Spearville  
Tight Conn 3710 Honger Frac  
55 Stand Wiper Trip @ 4725 3608 6800BL Carmen Rd A11

API # \_\_\_\_\_ Well Code # \_\_\_\_\_

Operator Carmen Schmitt Well Name & No. Temaat #1

Location \_\_\_\_\_ County \_\_\_\_\_ State \_\_\_\_\_

Rig No. 16 Contractor \_\_\_\_\_ Tool Pusher \_\_\_\_\_

No. Drill Collars \_\_\_\_\_ Size \_\_\_\_\_ No. Joints Flex Wt. \_\_\_\_\_ Size \_\_\_\_\_ Total Wt. (Both) \_\_\_\_\_

Make Pump \_\_\_\_\_ Liner & Stroke \_\_\_\_\_ Spud \_\_\_\_\_

Approx. TD \_\_\_\_\_ Elevation \_\_\_\_\_ G.L. \_\_\_\_\_ K.B. Hole Complete \_\_\_\_\_

Move Mileage \_\_\_\_\_ Mile Trucking Co. \_\_\_\_\_ Move Cost \_\_\_\_\_

Date																				
Days																				
Depth																				
Ft. Cut																				
D.T.																				
D.T.																				
C.T.																				
Bit Wt.																				
RPM																				
Pressure																				
SPM																				
Mud Cost																				
Mud Wt.																				
Viscosity																				
Water Loss																				
Clorides																				
L.C.M.																				
Dev. Sur.																				
ACC Bit Hours																				
Formation																				
Weather																				

NO.	SIZE	TYPE	OUT	FT.	HRS.	CUM. HRS.	BIT COND.			SERIAL #	TOPS
							T	B	G		
	1530	50 SX	60/40 Poz 4%G-1								
	780	80 SX	1/2" Flo steel								
	240	50 SX									
	60	20 SX									
	RH	30 SX									
	MH	20 SX									

DEPTH	SIZE	SACKS	CEMENT MATERIAL	PLUG DOWN	DRILLED OUT	REMARKS

NO.	INTERVAL	OPEN	SHUT	OPEN	SHUT	REC	HH	IFP	ISIP	FFP	FSI

Surface Casing Furnished By: \_\_\_\_\_

Accidents & Remarks: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_