



Drilling Report

Well: Simons Bros Unit #3
API#: 15-191-22787-00-00
Legal: S ½, NE ¼ Sect 10, TWP 33s, RNG 3W
Elevation: 1169 GL, 1174 KB
County: Sumner
Company Rep: Mitch Bartelson
Geologist: Kevin Kessler

12-14-16 MIRU WW Rig #8, SD for weather
12-20 Spud @ 1 PM, set 255' of 8 5/8 24# w/200sx 60/40 Poz, finished @ 5:30am, cement did circulate
12-21 thru
1-1-2017 SD for Holiday
1-2 Preparing to drill under surface
1-3 Drilling with PDC bit @ 1880', preparing to mud up @ 2500'
1-4 Drilling with PDC bit @ 2800', will pull it @ 3200' and run a button bit
1-5 Drilling with button bit in KC @ 3400'
1-6 Drilling @ 3600', ran DST #1 in KC
1-7 4005', TOOH for DST #2 in Mississippi
1-8 4012', TIH after DST #3 in Mississippi
1-9 Drilling @ 4400, preparing mud for DST #4 in Simpson
1-10 Drilling @ 4480, ran DST #4 in Simpson, preparing mud for logs
1-11 RTD @ 4530', ran 4128' of new 5 ½ 15 ½# J55 casing, Elite cemented rat hole with 20sx and long string with 125sx of thickset. Plug down 8am.

Job Complete
Mitch Bartelson'